

**DISTRICT DODA
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Exptd. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	XII																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	1	0	1	6.00	60.13	240.50	300.63	1.50	227.40	228.90	0.00	0.00	0.00	0.00	0.00	0.00	1.50	227.40	228.90	0	0	
	TOTAL	1	0	1	6.00	60.13	240.50	300.63	1.50	227.40	228.90	0.00	0.00	0.00	0.00	0.00	0.00	1.50	227.40	228.90	0	0	
2	XIII																						
	SS	6	1	7	48.40	268.23	2413.94	2682.17	0.00	301.09	301.09	0.00	424.00	424.00	0.00	0.00	0.00	0.00	301.09	301.09	0	1	PMGSY=5
	DS	7	0	7	38.90	153.79	1384.34	1538.13	21.00	675.00	696.00	13.88	210.50	224.38	8.31	65.00	73.31	29.31	740.00	769.31	0	6	PMGSY=1
	TOTAL	13	1	14	87.30	422.02	3798.28	4220.30	21.00	976.09	997.09	13.88	634.50	648.38	8.31	65.00	73.31	29.31	1041.09	1070.40	0	7	
3	XIV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	2	1	3	11.50	73.81	664.31	738.12	0.00	74.50	74.50	0.00	20.00	20.00	0.00	0.00	0.00	0.00	74.50	74.50	0	0	Held up =2 (Forest)
	TOTAL	2	1	3	11.50	73.81	664.31	738.12	0.00	74.50	74.50	0.00	20.00	20.00	0.00	0.00	0.00	0.00	74.50	74.50	0	0	
4	XV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	4	0	4	0.00	67.44	607.12	674.56	0.00	0.00	0.00	0.00	155.32	155.32	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	4	0	4	0.00	67.44	607.12	674.56	0.00	0.00	0.00	0.00	155.32	155.32	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	G.Total	20	2	22	104.80	623.40	5310.21	5933.61	22.50	1277.99	1300.49	13.88	809.82	823.70	8.31	65.00	73.31	30.81	1342.99	1373.80	0	7	