

**DISTRICT KATHUA  
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Expdt. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	<b>XII</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1	0	
	DS	16	0	16	119.95	1306.25	5224.91	6531.16	21.80	2248.88	2270.68	23.02	430.28	453.30	8.15	285.10	293.25	29.95	2533.98	2563.93	0	9	Work held up=6 (Land=2, Forest=3) Land /Forest =1
	<b>TOTAL</b>	<b>16</b>	<b>0</b>	<b>16</b>	<b>119.95</b>	<b>1306.25</b>	<b>5224.91</b>	<b>6531.16</b>	<b>21.80</b>	<b>2248.88</b>	<b>2270.68</b>	<b>23.02</b>	<b>430.28</b>	<b>453.30</b>	<b>8.15</b>	<b>285.10</b>	<b>293.25</b>	<b>29.95</b>	<b>2533.98</b>	<b>2563.93</b>	<b>1</b>	<b>9</b>	
2	<b>XIII</b>																						
	SS	0	1	1	0.00	3.40	30.60	34.00	0.00	30.60	30.60	3.40	0.00	3.40	0.00	0.00	0.00	0.00	30.60	30.60	0	0	
	DS	5	2	7	36.50	214.90	1934.36	2149.26	3.75	302.07	305.82	3.90	146.02	149.92	0.43	113.68	114.11	4.18	415.75	419.93	0	1	
	<b>TOTAL</b>	<b>5</b>	<b>3</b>	<b>8</b>	<b>36.50</b>	<b>218.30</b>	<b>1964.96</b>	<b>2183.26</b>	<b>3.75</b>	<b>332.67</b>	<b>336.42</b>	<b>7.30</b>	<b>146.02</b>	<b>153.32</b>	<b>0.43</b>	<b>113.68</b>	<b>114.11</b>	<b>4.18</b>	<b>446.35</b>	<b>450.53</b>	<b>0</b>	<b>1</b>	
3	<b>XIV</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00			0.00			0.00	0.00	0.00	0.00	0	0	
	DS	4	0	4	18.30	90.18	811.69	901.87	0.00	215.00	215.00	0.43	55.26	55.69	0.43	45.22	45.65	0.43	260.22	260.65	0	1	Work held up=1 (Forest)
	<b>TOTAL</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>18.30</b>	<b>90.18</b>	<b>811.69</b>	<b>901.87</b>	<b>0.00</b>	<b>215.00</b>	<b>215.00</b>	<b>0.43</b>	<b>55.26</b>	<b>55.69</b>	<b>0.43</b>	<b>45.22</b>	<b>45.65</b>	<b>0.43</b>	<b>260.22</b>	<b>260.65</b>	<b>0</b>	<b>1</b>	
4	<b>XV</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	1	2	3	0.00	63.15	568.32	631.47	0.00	0.00	0.00	0.00	170.50	170.50	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	<b>TOTAL</b>	<b>1</b>	<b>2</b>	<b>3</b>	<b>0.00</b>	<b>63.15</b>	<b>568.32</b>	<b>631.47</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>170.50</b>	<b>170.50</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	
	<b>G.Total</b>	<b>26</b>	<b>5</b>	<b>31</b>	<b>174.75</b>	<b>1677.88</b>	<b>8569.88</b>	<b>10247.76</b>	<b>25.55</b>	<b>2796.55</b>	<b>2822.10</b>	<b>30.75</b>	<b>802.06</b>	<b>832.81</b>	<b>9.01</b>	<b>444.00</b>	<b>453.01</b>	<b>34.56</b>	<b>3240.55</b>	<b>3275.11</b>	<b>1</b>	<b>11</b>	