

**DISTRICT KISHTWAR
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Expdt. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	XII																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
2	XIII																						
	SS	2	1	3	9.60	61.41	552.62	614.03	0.00	117.42	117.42	0.00	225.59	225.59	0.00	0.00	0.00	0.00	117.42	117.42	0	0	PMGSY =1
	DS	8	0	8	30.74	170.19	1532.06	1702.25	0.00	610.00	610.00	0.00	544.67	544.67	0.00	239.50	239.50	0.00	849.50	849.50	0	0	PMGSY =2 Held up=4(Land.)
	TOTAL	10	1	11	40.34	231.60	2084.68	2316.28	0.00	727.42	727.42	0.00	770.26	770.26	0.00	239.50	239.50	0.00	966.92	966.92	0	0	
3	XIV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
4	XV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	1	1	2	0.00	34.51	310.60	345.11	0.00	0.00	0.00	0.00	93.18	93.18	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	1	1	2	0.00	34.51	310.60	345.11	0.00	0.00	0.00	0.00	93.18	93.18	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	G.Total	11	2	13	40.34	266.11	2395.28	2661.39	0.00	727.42	727.42	0.00	863.44	863.44	0.00	239.50	239.50	0.00	966.92	966.92	0	0	