

**DISTRICT RAJOURI  
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Expdt. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	<b>XII</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	<b>TOTAL</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	
2	<b>XIII</b>																						
	SS	6	0	6	33.50	148.33	1334.88	1483.21	0.00	775.71	775.71	5.00	330.17	335.17	0.00	245.23	245.23	0.00	1020.94	1020.94	0	0	Held up=2( Land=1, Forest=
	DS	15	3	18	94.13	353.01	3177.43	3530.44	0.00	1603.50	1603.50	0.00	258.94	258.94	0.00	151.00	151.00	0.00	1754.50	1754.50	1	2	PMGSY=3, Held up=4 (Forest=3, Land.=1)
	<b>TOTAL</b>	<b>21</b>	<b>3</b>	<b>24</b>	<b>127.63</b>	<b>501.34</b>	<b>4512.31</b>	<b>5013.65</b>	<b>0.00</b>	<b>2379.21</b>	<b>2379.21</b>	<b>5.00</b>	<b>589.11</b>	<b>594.11</b>	<b>0.00</b>	<b>396.23</b>	<b>396.23</b>	<b>0.00</b>	<b>2775.44</b>	<b>2775.44</b>	<b>1</b>	<b>2</b>	
3	<b>XIV</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	26	1	27	248.70	682.94	6146.64	6829.58	0.00	870.34	870.34	0.00	308.00	308.00	0.00	127.69	127.69	0.00	998.03	998.03	0	0	PMGSY=2, Held up=5 (Forest=4, Land=1)
	<b>TOTAL</b>	<b>26</b>	<b>1</b>	<b>27</b>	<b>248.70</b>	<b>682.94</b>	<b>6146.64</b>	<b>6829.58</b>	<b>0.00</b>	<b>870.34</b>	<b>870.34</b>	<b>0.00</b>	<b>308.00</b>	<b>308.00</b>	<b>0.00</b>	<b>127.69</b>	<b>127.69</b>	<b>0.00</b>	<b>998.03</b>	<b>998.03</b>	<b>0</b>	<b>0</b>	
4	<b>XV</b>																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	4	0	4	0.00	86.08	774.47	860.55	0.00	0.00	0.00	0.00	232.63	232.63	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	<b>TOTAL</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0.00</b>	<b>86.08</b>	<b>774.47</b>	<b>860.55</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>232.63</b>	<b>232.63</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	
	<b>G.Total</b>	<b>51</b>	<b>4</b>	<b>55</b>	<b>376.33</b>	<b>1270.36</b>	<b>11433.42</b>	<b>12703.78</b>	<b>0.00</b>	<b>3249.55</b>	<b>3249.55</b>	<b>5.00</b>	<b>1129.74</b>	<b>1134.74</b>	<b>0.00</b>	<b>523.92</b>	<b>523.92</b>	<b>0.00</b>	<b>3773.47</b>	<b>3773.47</b>	<b>1</b>	<b>2</b>	