

**DISTRICT REASI
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Exptd. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	XII																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	3	0	3	23.20	306.81	1227.20	1534.01	12.00	1135.20	1147.20	0.50	92.02	92.52	0.36	42.79	43.15	12.36	1177.99	1190.35	0	1	
	TOTAL	3	0	3	23.20	306.81	1227.20	1534.01	12.00	1135.20	1147.20	0.50	92.02	92.52	0.36	42.79	43.15	12.36	1177.99	1190.35	0	1	
2	XIII																						
	SS	3	0	3	21.20	47.00	423.00	470.00	0.00	199.90	199.90	6.77	123.10	129.87	0.00	64.44	64.44	0.00	264.34	264.34	0	0	
	DS	6	0	6	32.00	205.62	1850.64	2056.26	20.00	438.80	458.80	5.00	263.50	268.50	1.92	83.90	85.82	21.92	522.70	544.62	0	0	
	TOTAL	9	0	9	53.20	252.62	2273.64	2526.26	20.00	638.70	658.70	11.77	386.60	398.37	1.92	148.34	150.26	21.92	787.04	808.96	0	0	
3	XIV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	6	1	7	123.35	144.27	1298.15	1442.42	0.00	642.00	642.00	0.00	281.15	281.15	0.00	243.09	243.09	0.00	885.09	885.09	0	2	
	TOTAL	6	1	7	123.35	144.27	1298.15	1442.42	0.00	642.00	642.00	0.00	281.15	281.15	0.00	243.09	243.09	0.00	885.09	885.09	0	2	
4	XV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	2	1	3	0.00	75.44	680.10	755.54	0.00	0.00	0.00	0.00	204.03	204.03	0.00	0.00	0.00	0.00	0.00	0.00	0	2	
	TOTAL	2	1	3	0.00	75.44	680.10	755.54	0.00	0.00	0.00	0.00	204.03	204.03	0.00	0.00	0.00	0.00	0.00	0.00	0	2	
	G.Total	20	2	22	199.75	779.14	5479.09	6258.23	32.00	2415.90	2447.90	12.27	963.80	976.07	2.28	434.22	436.50	34.28	2850.12	2884.40	0	5	

PMGSY=1