

**SAMBA DISTRICT
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Exptd. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	XII																						
	SS	4	0	4	14.05	112.00	448.03	560.03	1.00	404.70	405.70	6.00	43.33	49.33	5.67	29.24	34.91	6.67	433.94	440.61	1	2	
	DS	5	0	5	33.70	199.57	798.21	997.78	10.50	639.43	649.93	28.50	6.92	35.42	25.15	2.81	27.96	35.65	642.24	677.89	0	2	PMGSY=2
	TOTAL	9	0	9	47.75	311.57	1246.24	1557.81	11.50	1044.13	1055.63	34.50	50.25	84.75	30.82	32.05	62.87	42.32	1076.18	1118.50	1	4	
2	XIII																						
	SS	7	0	7	26.97	129.83	1168.51	1298.34	0.00	704.26	704.26	0.00	150.71	150.71	0.00	67.82	67.82	0.00	772.08	772.08	1	1	Work held up =1(Land.)
	DS	5	0	5	20.77	80.57	725.12	805.69	7.50	417.50	425.00	10.00	307.62	317.62	8.50	278.98	287.48	16.00	696.48	712.48	0	1	
	TOTAL	12	0	12	47.74	210.40	1893.63	2104.03	7.50	1121.76	1129.26	10.00	458.33	468.33	8.50	346.80	355.30	16.00	1468.56	1484.56	1	2	
3	XIV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
4	XV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	4	1	5	0.00	127.44	1148.94	1276.38	0.00	0.00	0.00	0.00	344.68	344.68	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	4	1	5	0.00	127.44	1148.94	1276.38	0.00	0.00	0.00	0.00	344.68	344.68	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	G.Total	25	1	26	95.49	649.41	4288.81	4938.22	19.00	2165.89	2184.89	44.50	853.26	897.76	39.32	378.85	418.17	58.32	2544.74	2603.06	2	6	