

**DISTRICT UDHAMPUR
NABARD AT A GLANCE**

(Rs. In lacs)

S. No.	Tranche	No. of schemes			Length	Project cost			Expdt. Ending 3/2009			Release 2009-10			Exptr. 2009-10			Cum. Exp. ending 12/2009			Physical		
		Road	Bridges	Total		SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	SS	NAB	Total	Schemes completed 2008-09	Prop. to be completed 2009-10	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	XII																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	17	0	17	166.10	1319.30	5277.30	6596.60	0.00	4151.73	4151.73	3.50	648.91	652.41	3.50	580.99	584.49	3.50	4732.72	4736.22	0	5	Work held up=4(Forest)
	TOTAL	17	0	17	166.10	1319.30	5277.30	6596.60	0.00	4151.73	4151.73	3.50	648.91	652.41	3.50	580.99	584.49	3.50	4732.72	4736.22	0	5	
2	XIII																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	1	0	1	5.00	7.16	64.47	71.63	0.00	63.59	63.59	2.00	0.88	2.88	0.66	2.00	2.66	0.66	65.59	66.25	1	0	
	TOTAL	1	0	1	5.00	7.16	64.47	71.63	0.00	63.59	63.59	2.00	0.88	2.88	0.66	2.00	2.66	0.66	65.59	66.25	1	0	
3	XIV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
4	XV																						
	SS	0	0	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	DS	3	0	3	27.00	215.20	1936.93	2152.13	0.00	0.00	0.00	0.00	581.08	581.08	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	TOTAL	3	0	3	27.00	215.20	1936.93	2152.13	0.00	0.00	0.00	0.00	581.08	581.08	0.00	0.00	0.00	0.00	0.00	0.00	0	0	
	G.Total	21	0	21	198.10	1541.66	7278.70	8820.36	0.00	4215.32	4215.32	5.50	1230.87	1236.37	4.16	582.99	587.15	4.16	4798.31	4802.47	1	5	