

WORKS STATEMENT - SPECIAL BRIDGE PROGRAMME 2009-10

UPDATED ON _____

(RS. IN LACS)

S. No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
JAMMU DISTRICT													
1	Const. of 25 Mtr Span bridge on Dilli Birpir road	(R&B) JAMMU	99.25	99.25	64.01	35.24	0.00	35.24	0.00	35.24	30.24	Bridge completed except zebra painting on footpath	3/2010
2	Const. of 30 Mtr Span Vented Causeway at Sainik Colony	-Do-	71.80	71.80	10.00	61.80	0.00	45.00	0.00	45.00	18.30	Work completed upto slab level (Material booked)	3/2010
3	Construction of approaches to 50 Mtr. Span prestressed concrete bridge over Balole Nallah on Chatha road (N+S)	-Do-	145.69	145.69	0.00	145.69	0.00	35.00	0.00	35.00	32.00	80% work completed	3/2010
4	Construction of 45 Mtr Span Steel truss Girder foot bridge over Balole nallah near Floriculture Garden Chatha	-Do-	77.50	77.50	0.00	77.50	0.00	45.00	0.00	45.00	15.00	Work in progress	6/2010
5	Const. of 18 Mtr Span RCC Grider Bridge on Jhajjar Kotli Badsoo road	-Do-	97.00	97.00	27.00	70.00	0.00	45.00	0.00	45.00	35.00	Rs. 35.00 lacs Advanced to JKPCC	9/2010
6	18 Mtr Span motorable steel plate girder bridge with RCC decking over nallah at Kaneri on Chowki Choura to Ghar Majoor road	-Do-	312.00	312.00	192.00	120.00	0.00	35.35	0.00	35.35	15.00	Abutments completed and aproaches are in progress, Febrication of Sup Str is in progress	6/2010
7	Construction of 175 Mtr Span foot suspension bridge at Jogwan on Manawar Tawi	-Do-	342.00	342.00	155.00	187.00	0.00	85.00	0.00	85.00	20.00	85% work completed & is in progress	3/2010
8	Crossing at Marh Hr. Sec. School (35 Mtr Span Steel Girder Bridge)	-Do-	47.00	47.00	12.00	35.00	0.00	35.00	0.00	35.00	20.00	Abutments completed and fabrications of Sup Str is in progress	3/2010
9	Const. of Vented Causeway on Chak Jawahar to Choi nallah Rehal road.	-do-	8.00	8.00	0.00	8.00	0.00	8.00	0.00	8.00	0.00	NIT invited	6/2010
TOTAL			1200.24	1200.24	460.01	740.23	0.00	368.59	0.00	368.59	185.54		

WORKS STATEMENT - SPECIAL BRIDGE PROGRAMME 2009-10

(RS. IN LACS)

S.	Name of the Bridge	Agency	Estimated Cost	Cum Exp.	Balance	Allocation 2009-10	Exp.	Physical status	Expected date
----	--------------------	--------	----------------	----------	---------	--------------------	------	-----------------	---------------

No			Original	Revised	3/2009	Cost	Normal	Project.	Addty	Total	Ending		of completion.
1	2	4	5	6	7	8	9	10	11	12	14	17	18
PROJECTIZATION													
	Const. of road incl. bridge at Nagrota Migrant Camp to Jagti.	-do-	704.80	704.80	100.00	604.80	0.00	300.00	0.00	300.00	204.40	EW 2.70 Km complted SH & X-drainage in Km 2nd in progress, 2 no piers and 2 no abutments of bridge completed , X-drainage inKm 4th in progress, 2x22 Mtr slab laid.	6/2010
	Const. of four lane 750 M span pre-stressed bridge down stream of existing bridge over river Tawi at Jammu (4th Bridge on river Tawi)	JKPCC	8840.00	8840.00	0.00	8840.00	0.00	900.00	0.00	900.00	899.00	Survey work in progress.	3/2012
TOTAL			9544.80	9544.80	100.00	9444.80	0.00	1200.00	0.00	1200.00	1103.40		
GRAND TOTAL			10745.04	10745.04	560.01	10185.03	0.00	1568.59	0.00	1568.59	1288.94		

SAMBA													
9	Const. of 36.70 Mtr Span Single lane steel grider bridge over Pappad Nallah at Pappad Morh on Papad Link road	-Do-	70.00	70.00	35.00	35.00	0.00	30.00	0.00	30.00	23.80	Bridge completed & inagurated	3/2010

10	Const. of 132m span Foot Suspension bridge at Hunded	-Do-	190.19	190.19	9.50	180.69	0.00	20.00	0.00	20.00	18.00	Foundation work in progress	9/2010
TOTAL			260.19	260.19	44.50	215.69	0.00	50.00	0.00	50.00	41.80		
KATHUA DISTRICT													
11	Const. of Box/Vented Causeway over Mara Nallah on Mara Patti to Kelhari link road (16.00mtr. Span)	-Do-	91.76	91.76	48.94	42.82	0.00	35.82	0.00	35.82	34.00	95 % work completed	3/2010
12	Const. of motorable bridge over Nallah Garnol incl. 2.75 Km road to village Plakh (26.80mtr. Span) (Rs. 104.87 lacs Bridge part only)	-Do-	104.87	104.87	51.09	53.78	0.00	35.78	0.00	35.78	33.00	Rt. Abutment of bridge 4 mtr stands completed tendering U/P for balance work	3/2010
13	Const. of 220.00mtr. Steel foot suspension Bridge over Nallah Ujh near Guddu Flail at Birdhat	JKPCC	434.00	434.00	26.00	408.00	0.00	30.00	0.00	30.00	30.00	Work assigned to JKPCC	3/2010
14	Const. of 132mtr. Span single lane motorable Bridge over nallah Bheeni including approaches at Beril in Billawar	JKPCC	495.00	495.00	15.00	480.00	0.00	30.00	0.00	30.00	30.00	Work assigned to JKPCC	3/2011
15	Const. of balance work of 15.0mtr. Span motorable Bridge over nallah Androon in Km 2nd on Chandal Roulka road (Bani)	(R&B) JAMMU	70.00	70.00	30.00	40.00	0.00	30.00	0.00	30.00	27.50	work allotted in favour of contract	3/2010
TOTAL			1195.63	1195.63	171.03	1024.60	0.00	161.60	0.00	161.60	154.50		
UDHAMPUR DISTRICT													
16	20.00 mre span single bridge over Kansar nallah nearing Ser Dabbar Mongri road	-Do-	28.65	28.65	13.00	15.65	0.00	15.65	0.00	15.65	12.00	Bridge completed	10/09
17	28.00 mtr steel Girder bridge Naddal nallah on Chak Sunari road.	-Do-	71.46	71.46	63.50	7.96	0.00	7.96	0.00	7.96	7.96	Bridge completed supply of metal for upgradation of approaches	12/2009
18	32.00 mtr span m/able bridge km 3rd Chunanta Bhgutrain road steel super structure RCC Deck slab and abutments .	-Do-	85.41	85.41	40.08	45.33	0.00	15.00	0.00	15.00	13.50	Bridge completed	6/2010
19	25 mtr span steel girder m/able bridge over nallah Saloh at Dheeran (Balance work) .	-Do-	140.16	140.16	37.79	102.37	0.00	35.00	0.00	35.00	30.34	sub structure completed . Fabrication of super structure in progress	01/2010
20	43 mtr span steel girder m/able bridge over nallah Dehari & Tangan km 4th of Kirmoo Rang road with approaches (Balance work) .	-Do-	229.26	229.26	35.07	194.19	0.00	35.00	0.00	35.00	32.14	sub structure completed . Fabrication of super structure in progress , E/W of approaches in progress	3/2010

21	32.70 mtr span steel girder m/able bridge over nallah Saroori on Chenani Pattangarh road (Balance work).	-Do-	66.81	66.81	45.00	21.81	0.26	21.81	0.00	22.07	19.00	Bridge completed and const. of approaches in progress	3/2010
22	20 mtr span Dallan bridge & its approaches	-Do-	130.44	130.44	80.44	50.00	0.00	35.00	0.00	35.00	29.36	Bridge completed and const. of approaches in progress	3/2010
23	25.00 mtr span steel plate girder m/able bridge in km 63rd Ramnagar Dudu road at Kirchi	-Do-	136.89	136.89	27.54	109.35	0.00	35.00	0.00	35.00	28.50	Right side abutment completed and left side in progress.	3/2010
24	20 mtr span steel m/able bridge over Balgosar nallah on Majalta Kawarnoo Plather road.	-Do-	193.48	193.48	84.90	108.58	0.00	40.58	0.00	40.58	32.60	Bridge completed and E/W for approaches completed and further work in progress	2/2010
TOTAL			1082.56	1082.56	427.32	655.24	0.26	241.00	0.00	241.26	205.40		
REASI DISTRICT													
25	9.00 mtr span minro bridge over nallah Agar at Kanka with approaches.	-Do-	43.17	43.17	12.00	31.17	0.00	31.37	0.00	31.37	25.38		
26	Foot steel bridge over Gambiree nallah at Dharmari .	-Do-	45.00	45.00	22.16	22.84	0.00	10.00	0.00	10.00	7.00	70% work completed	
27	25 mtr span steel girder m/able bridge with its approaches road on link road to Maghal (Katra)Balance work.	-Do-	196.00	196.00	75.00	121.00	0.00	90.00	0.00	90.00	72.00	Work in progress	
28	139 mtr span steel foot suspension bridge over river Chenab at Adhok (Reasi) Balance work .	JKPCC	229.27	229.27	55.00	174.27	0.00	70.27	0.00	70.27	70.27	Work in progress	
29	Foot steel bridge over Chichi nallah at Dhaman Thal Malas.	(R&B) JAMMU	20.00	20.00	12.00	8.00	0.00	8.00	0.00	8.00	6.50	Work in progress	
30	Foot steel bridge at Karamkatta.	-Do-	73.00	73.00	32.86	40.14	0.00	35.14	0.00	35.14	28.00	Febrication completed	
31	Steel Plate Girder bridge on River Ballian & Banganga Near Village Kanjali (Reasi District)	-Do-	935.00	935.00	275.00	660.00	0.00	100.60	0.00	100.60	80.00	Work in progress	
TOTAL			1541.44	1541.44	484.02	1057.42	0.00	345.38	0.00	345.38	289.15		
RAJOURI DISTRICT													
32	Motorable bridge in Km 27 th of Kotranka Khawas road	-Do-	126.10	126.10	80.00	46.10	2.77	30.00	0.00	32.77	30.00	Slab laid, approach work inprogress.	
33	Motorable bridge at Selari Manjakote including its approaches	-Do-	265.60	265.60	101.00	164.60	0.00	47.00	0.00	47.00	47.00	Bridge completed, app. Work in progress.	
34	LMV Bridge Charangal Kathanoo	-Do-	155.59	155.59	35.61	119.98	0.00	40.00	0.00	40.00	33.50	Work in progress	
35	Motorable Girder bridge in Km 1 st of Saaj Basan road.	-Do-	131.11	131.11	85.40	45.71	0.00	35.00	0.00	35.00	35.00	Work in progress	

36	Steel Motorable bridge in Km 2 nd of Doongi Challas Road (N)	-Do-	219.75	219.75	113.10	106.65	3.63	30.00	0.00	33.63	33.63	Bridge completed, app. Work in progress.
37	Steel Motorable bridge on Hayatpura Mangalnar road (N)	-Do-	184.75	184.75	80.00	104.75	5.00	40.00	0.00	45.00	36.00	Sub-str. Compld. Fabrication in progress.
38	Motorable bridge in Km 1 st of Kotdhara Peeri road.	-Do-	92.42	92.42	89.35	3.07	0.00	3.00	0.00	3.00	3.00	Launching of steel super-str. In progress.
39	Motorable bridge at take off point at Tariath Harichuma road.	JKPCC	249.00	249.00	89.00	160.00	0.00	40.00	0.00	40.00	40.00	Work in progress
40	Light Motor Vehicle Bridge at Chaneni Bagla (as per the orders of Divisional Commissioner Jammu)	(R&B) JAMMU	209.53	209.53	0.00	209.53	0.00	40.00	0.00	40.00	31.50	Work in progress
41	Foot bridge at Guleer	(R&B) JAMMU	60.72	60.72	49.00	11.72	0.00	10.00	0.00	10.00	10.00	Bridge completed
42	Constr of 14.50 Mtr span steel Girder M. bridge at Narrian	JKPCC	577.00	577.00	187.50	389.50	0.00	40.00	0.00	40.00	40.00	Work in progress
43	Light Motor vehicle Bridge at Barnara	-Do-	180.00	180.00	4.00	176.00	0.00	35.00	0.00	35.00	31.00	Work in progress
44	Const of 32 mtr span LMV bridge near Jamia Masjid at Manjakote	-Do-	57.50	57.50	9.36	48.14	0.00	30.00	0.00	30.00	30.00	Left abutment cmpltd. Right in progress
45	Const. 62 Mtr Span Superstructure & lanuching of Potha Dangar	-Do-	136.15	136.15	11.00	125.15	0.00	50.00	0.00	50.00	41.00	Work in progress
	TOTAL		2645.22	2645.22	934.32	1710.90	11.40	470.00	0.00	481.40	441.63	
POONCH DISTRICT												
46	Motorable bridge over Mangnar nallah on link road Super Bazar to Gurudwara Mangnar.	-Do-	82.00	82.00	20.00	62.00	0.00	30.00	0.00	30.00	21.00	Sub-str completed, contract fixed for Supr-str.
47	40 M span Motorable bridge at Fazalabad over Sangal Kass nallah.	-Do-	124.20	124.20	39.42	84.78	0.00	50.00	0.00	50.00	33.00	Sub-str. Completed, land dispute.
48	Foot Jhulla bridge over Drungli nallah at Takia Shahpur	-Do-	20.00	20.00	9.47	10.53	0.00	7.00	0.00	7.00	7.00	Work completed
49	Steel Foot bridge at Lodiwala	-Do-	32.00	32.00	3.23	28.77	0.00	20.00	0.00	20.00	18.00	Sub-str completed, Supr-str. Tendered.
50	Foot jhulla bridge at Gharat Bhattian Loran	-Do-	25.00	25.00	1.50	23.50	0.00	7.00	0.00	7.00	7.00	Work completed
51	Const of foot Jhullah Bridge at Seri Khawaja Near High School	-Do-	105.00	105.00	0.00	105.00	0.00	20.00	0.00	20.00	16.00	abutment completed Sub-Str in progress
52	Steel Foot bridge at Charyaar.	-Do-	10.00	10.00	0.00	10.00	0.00	4.00	0.00	4.00	4.00	Work completed
53	Steel Foot bridge at Dunugam Brachari	-Do-	19.16	19.16	5.75	13.41	0.00	7.00	0.00	7.00	7.00	Work completed
54	Steel Foot bridge at Brachar	-Do-	9.05	9.05	2.00	7.05	0.00	5.00	0.00	5.00	5.00	Work completed
55	Foot suspension bridge at Dhara Mohra	-Do-	169.00	169.00	124.84	44.16	0.00	25.00	0.00	25.00	20.00	Work completed except part approaches.

56	Foot Jhulla Bridge at Baila Smote near house of Mohd Joo.	-Do-	35.00	35.00	25.00	10.00	0.00	7.00	0.00	7.00	7.00	Work completed
57	Foot Jhulla bridge at Nagri Phagla.	-Do-	27.90	27.90	15.00	12.90	0.00	8.00	0.00	8.00	6.00	Work completed except painting and part approaches
58	Foot bridge at Thamliote	-Do-	65.00	65.00	36.65	28.35	0.00	28.00	0.00	28.00	24.00	Nearing completion except painting & part approaches
59	Steel Foot bridge at Chamber over Sankh nallah.	-Do-	14.50	14.50	7.00	7.50	0.00	3.00	0.00	3.00	2.70	Work completed except painting and part approaches
60	Foot Jhulla Bridge at Nar.	-Do-	34.00	34.00	11.90	22.10	0.00	14.00	0.00	14.00	12.00	Work in progress
61	Foot Jhulla bridge at Sandote	-Do-	31.00	31.00	11.80	19.20	0.00	9.00	0.00	9.00	7.00	Sub-str completed, abutment completed and to be launched and rope to be procured.
62	Steel Foot bridge at Bhatadurrian	-Do-	29.00	29.00	7.00	22.00	0.00	12.00	0.00	12.00	9.00	Sub-str completed, Supr-str. In progress
63	Foot suspension bridge at Sailan	-Do-	81.20	81.20	17.83	63.37	0.00	45.00	0.00	45.00	38.00	Both abutment and Anchor block completed, supr-str launching in progress.
64	Const of foot bridge at Lahi Bhatti Dhar Mendhar	-Do-	62.00	62.00	0.00	62.00	0.00	30.00	0.00	30.00	23.50	Work in progress
65	Steel Foot bridge at Tand	-Do-	25.00	25.00	10.00	15.00	0.00	10.00	0.00	10.00	7.50	Work in progress
66	40 Mtr span Motorable bridge at Take Off point on Mughal Dub Azamabad Road.	-Do-	191.30	191.30	0.00	191.30	0.00	50.00	0.00	50.00	37.80	Work in progress
67	Const of 4 span RCC culvert bridge Lathoong Batoda road Poonch	-Do-	25.00	25.00	0.00	25.00	0.00	10.00	0.00	10.00	10.00	Work completed
68	2 x 50.75 Mtr span through type motorable bridge at Seri Khawaja	-Do-	482.00	482.00	100.00	382.00	0.00	51.83	0.00	51.83	22.00	Work started of sub str.
69	Const of foot Jhullah Bridge at Sokar Chilla Dhangri	(R&B) JAMMU	28.00	28.00	0.00	28.00	0.00	20.00	0.00	20.00	16.00	Work in progress
70	Const of Bridge Panaly nallah	-Do-	120.00	120.00	0.00	120.00	0.00	25.00	0.00	25.00	17.50	Work in progress
	TOTAL		1846.31	1846.31	448.39	1397.92	0.00	497.83	0.00	497.83	378.00	
RAMBAN DISTRICT												
71	Const.of 74 mtr span foot bridge over Pristan Nallah at Bassan	-Do-	79.12	79.12	43.05	36.07	0.00	30.00	0.00	30.00	24.00	Launching in progress
72	Const.of 40 mtr span foot bridge over Mohu Nallah at Khari Hamihal	-Do-	30.00	30.00	15.00	15.00	0.00	15.00	0.00	15.00	15.00	Completed

73	Const of 24 mtr foot bridge over Chaknarwah Nallah at Chaknarwah	-Do-	25.00	25.00	11.00	14.00	0.00	14.00	0.00	14.00	12.50	Launching in progress	
74	Const of 18 mtr span foot bridge over Gurl Khad Nallah at Dalwah	-Do-	17.00	17.00	5.50	11.50	2.00	11.00	0.00	13.00	10.00	Fabrication in progress	
75	Const of 13 mtr span foot bridge at Kalimasta	-Do-	19.00	19.00	5.50	13.50	0.00	13.00	0.00	13.00	11.00	Fabrication in progress	
76	Const of 42 Mtr span foot Bridge at Hollan over river Chenab	-Do-	80.00	80.00	10.00	70.00	0.00	0.00	0.00	0.00	0.00	work in progress, Sup str. In progress	03/2010
77	Const of 20 Mtr span foot bridge at Trujal	-Do-	18.93	18.93	2.00	16.93	0.00	16.00	0.00	16.00	12.00	Fabrication in progress	
78	Const of 40 Mtr span foot Jhullah bridge at Senabati Ghroat over Paristan Nallah	-Do-	38.00	38.00	32.00	6.00	0.00	6.00	0.00	6.00	6.00	Completed	
TOTAL			307.05	307.05	124.05	183.00	2.00	105.00	0.00	107.00	90.50		
DODA DISTRICT													
79	Cost.of steel motorable bridge on Seri Chattra road 26.50 mtr	-Do-	156.00	156.00	88.00	68.00	0.00	45.00	0.00	45.00	28.00	Sub-str. Compld. Supr-str.being launched	
80	Replacement of wooden Super str.of foot bridge at Dheraja 33 mtr	JKPCC	22.33	22.33	2.00	20.33	0.00	45.00	0.00	45.00	45.00	Completed	
81	Replacement of wooden Super str.of foot bridge at Khellani Ghroat 35 mtr	(R&B) JAMMU	12.00	12.00	0.00	12.00	0.00	12.00	0.00	12.00	12.00	Completed	
82	Const of foot bridge at Bamlakhi Bhaderwah	-Do-	80.00	80.00	0.00	80.00	0.00	20.00	0.00	20.00	14.00	Work in progress	
83	Const of Motorable bridge taking off from Collage link road at Batoli	-Do-	180.00	0.00	0.00	180.00	0.00	35.00	0.00	35.00	27.00	work in progress	
84	Const.of foot bridge at Sanai 36 mtr	-Do-	17.88	17.88	11.88	6.00	0.00	6.00	0.00	6.00	6.00	Completed	
85	Const.of 42 mtr foot Jullah bridge over Chanti Nallah at Chanti	-Do-	69.00	69.00	36.35	32.65	0.00	15.00	0.00	15.00	15.00	Completed	
86	Const.of 99 mtr foot suspension bridge over Bisran Nallah at Chabutra	-Do-	180.00	180.00	44.91	135.09	0.00	70.13	0.00	70.13	60.00	work in progress	
87	Const.of 62 mtr span foot suspension bridge over Kalgoni Nallah at Dudwar	-Do-	84.00	84.00	23.99	60.01	0.00	40.34	0.00	40.34	34.00	Sub-Str completed Sup Str in progress	
88	Const.of 51 mtr span foot Jullah bridge over Chilli Nallah at Manoie	-Do-	65.00	65.00	29.77	35.23	0.00	30.47	0.00	30.47	28.00	Completed	
89	Const.of 11 mtr span steel foot bridge over Tikka Nallah at Tikka	-Do-	28.00	28.00	6.00	22.00	0.00	21.97	0.00	21.97	16.00	Sub-Str completed Sup Str in progress	
90	Const.of 20 mtr span steel Girder foot bridge over Nallah Jai at Gogara	-Do-	25.00	25.00	0.00	25.00	0.00	25.00	0.00	25.00	14.00	Sub-Str in progress	

91	Const.of 40 mtr span steel Girder bridge over Nallah Bisaran near Kasie Mohalla	-Do-	37.44	37.44	0.00	37.44	0.00	20.00	0.00	20.00	13.00	Sub-Str in progress	
92	Const of Shiva Dal Bridge Mohalla Doda	JKPCC	300.00	300.00	0.00	300.00	0.00	40.00	0.00	40.00	40.00	work in progress	
93	Const of 20 Mtr span foot Girder bridge over Nallah Samie at Khoi near Akhoon Grat	(R&B) JAMMU	23.92	23.92	0.00	23.92	0.00	20.00	0.00	20.00	15.00	Sub-Str Completed	
94	Const of Steel MS Bridge on Iqbal Colony road Doda	-Do-	130.00	130.00	0.00	130.00	0.00	12.00	0.00	12.00	9.00	NIT invited	
95	Const of Steel MS Bridge at Grave yard Bhaderwah	-Do-	70.00	70.00	0.00	70.00	0.00	12.00	0.00	12.00	8.50	NIT invited	
96	Const of steel foot bridge at Udharana near Temple	-Do-	15.00	15.00	0.00	15.00	0.00	10.00	0.00	10.00	7.00	Work Alloted	
97	Const of steel motorable bridge at Sarole Bagh with approaches	-Do-	65.00	65.00	0.00	65.00	0.00	10.00	0.00	10.00	7.52	Work Alloted	
98	Steel motorable bridge at Kulsari Doda	JKPCC	186.00	186.00	0.00	186.00	0.00	50.00	0.00	50.00	30.00	work in progress	
99	Const of 8 No Foot bridges over Kalgoni Nallah at Changa, Tesna, Indlo, Dugda , Bangro, Seeru, Moiee and Dudwar	(R&B) JAMMU	393.46	393.46	0.00	393.46	0.00	110.00	0.00	110.00	70.00	Sub-Strs in progress Sup Str. under Tendering	
##	Const of foot bridge over Tendla Densan Nallah	-Do-	27.00	27.00	0.00	27.00	0.00	20.00	0.00	20.00	15.00	work in progress	
	TOTAL		2167.03	1987.03	242.90	1924.13	0.00	669.91	0.00	669.91	514.02		
KISHTWAR DISTRICT													
##	Const.of foot Suspension bridge at Dasbal Warwan	-Do-	76.00	76.00	27.59	48.41	6.50	32.57	0.00	39.07	20.00	work in progress	
##	Bridge at Inshan	-Do-	392.00	392.00	2.00	390.00	0.00	190.00	0.00	190.00	165.00	work in progress	
##	Const.of 20.50 mtr span foot bridge over Bhangroo Nallah	-Do-	55.30	55.30	17.31	37.99	0.00	35.00	0.00	35.00	24.00	Abutment completed, Sup Str in progress	
##	Const.of 17.50 mtr foot bridge over Pura Nallah at Ghan	-Do-	37.00	37.00	7.49	29.51	0.00	29.50	0.00	29.50	20.00	work in progress	
##	Const.of 38.00 mtr span foot bridge at Paniwala over Kither Nallah in Bunjwah area	-Do-	69.00	69.00	30.01	38.99	0.00	33.00	0.00	33.00	18.00	Sub Str Complted, Sup Str in progress	
##	Const of 35 Mtr span foot Jhullah bridge at Cheoreso Nallah Saroor Kishtwar	-Do-	72.00	72.00	0.00	72.00	0.00	28.80	0.00	28.80	16.00	Sub Str Complted, Sup Str in progress	
##	Const of 30 Mtr span foot Jhullah bridge at kuligarh Nallah Bhangar	-Do-	60.00	60.00	0.00	60.00	0.00	24.00	0.00	24.00	23.00	Sub Str Complted, Sup Str in progress	
##	Const of 30 Mtr span foot Jhullah bridge at kuligad Nallah Chamoti	-Do-	50.00	50.00	0.00	50.00	0.00	24.00	0.00	24.00	22.00	Sub Str Complted, Sup Str in progress	

##	Const of foot (Through Type) bridge at Bhagran Nallah 25 Mtr span	-Do-	48.00	48.00	0.00	48.00	0.00	19.20	0.00	19.20	16.00	Sub Str Complted, Sup Str in progress	
##	Const of foot suspension bridge over river Chenab at Chanderbani span 100 mtr	-Do-	200.00	200.00	0.00	200.00	0.00	70.00	0.00	70.00	30.00	NIT invited	
##	Const of foot suspension bridge over river Chenab at putinag Kishtwar 105 Mtr span	-Do-	196.00	196.00	0.00	196.00	0.00	50.00	0.00	50.00	20.00	Tendered	
##	Const of 25 Mtr span foot (Through Type) bridge at Chandali Nallah.	-Do-	48.00	48.00	0.00	48.00	0.00	19.20	0.00	19.20	10.00	Sub Str in progress	
##	Cons to 40 Mtr span foot bridge over river marsudar Bungam Tagood	-Do-	52.81	52.81	0.00	52.81	0.00	40.81	0.00	40.81	18.00	-	
##	Const of 22.20 Mtr steel foot bridge over Simbol nallah at Kuchal	-Do-	29.70	29.70	0.00	29.70	0.00	20.00	0.00	20.00	15.00	-	
##	Cons to 32 mtr span steel foot bridge over Chingam nallah at Ganapore Chatro	-Do-	41.00	41.00	0.00	41.00	0.00	20.00	0.00	20.00	10.00	-	
##	Cons of 21 mtr span steel foot bridge over Kuchal nallah at Kundwar Chatroo	-Do-	31.78	31.78	0.00	31.78	0.00	20.00	0.00	20.00	11.00	-	
##	Cons of 22.50 Mtr steel foot bridge over Gurinal nallah at Bumalpora Chatroo	-Do-	29.25	29.25	0.00	29.25	0.00	20.00	0.00	20.00	12.00	-	
##	Const of 37.20 Mtr steel foot briage over Chatroo nallah T Gagrimarh Chatroo	-Do-	46.90	46.90	0.00	46.90	0.00	25.00	0.00	25.00	13.00	-	
##	Cons of 28 Mtr span foot bridge over Durbeel Nallah near GHSS Mughal Maidan	-Do-	38.30	38.30	0.00	38.30	0.00	25.00	0.00	25.00	19.50	-	
##	Cons of 35.50 Mtr span steel foot bridge over chingum nallah at sewa Chatroo	-Do-	47.38	47.38	0.00	47.38	0.00	30.00	0.00	30.00	24.00	-	
##	Cons of 39 Mtr span steel foot bridge over Chatroo nallah at Khanpura Dadpeth	-Do-	47.45	47.45	0.00	47.45	0.00	36.24	0.00	36.24	31.00	-	
##	Const of 24 mtr span foot bridge at grathnar over Sigdi Nallah	-Do-	33.60	33.60	0.00	33.60	0.00	20.00	0.00	20.00	18.00	-	
##	Const of 76.5 Mtr span foot suspension bridge at Karoor Dachhan	-Do-	105.00	105.00	49.23	55.77	0.00	40.37	0.00	40.37	10.00	-	
##	Const of Foot bridge at Simthan Nallah	-Do-	25.50	25.50	0.00	25.50	0.00	12.00	0.00	12.00	9.00	-	

##	Const of foot bridge at Kalamsoi Singhpura	-Do-	25.89	25.89	0.00	25.89	0.00	15.00	0.00	15.00	5.00	-	
##	Const of foot bridge at Yehji Singhpura	-Do-	27.19	27.19	0.00	27.19	0.00	12.00	0.00	12.00	9.00	-	
##	Const of foot bridge at Kurna Nallah Srawan	-Do-	28.00	28.00	0.00	28.00	0.00	12.00	0.00	12.00	8.00	-	
##	Const of Kandani Bridge District Kishtwar	JKPCC	50.00	50.00	0.00	50.00	0.00	40.00	0.00	40.00	5.00	Tendering in progress	
	TOTAL		1963.05	1963.05	133.63	1829.42	6.50	943.69	0.00	950.19	601.50		
	TOTAL BRIDGES		14208.72	14028.72	3470.17	10738.55	20.16	3853.00	0.00	3873.16	2902.04		