

WORKS STATEMENT - ROADS UNDER PROJECTIZATION 2009-10

(RS. IN LACS)

S.No	Name of the Bridge	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Balance required for compl.	Exp. Ending 01/2009	Physical Status								Expected date of completion.
		Original	Revised			Normal	Project.	Addty	Total			BM	BT	MT	SH	FW	D-xing (Nos)	Walling (Mtrs)	Drain (Mtrs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
JAMMU DISTRICT																				
1	Const. of road incl. bridge at Nagrota Migrant Camp to Jagti.	704.80	704.80	100.00	604.80	0.00	300.00	0.00	300.00	304.80	204.40	EW 2.70 Km complited SH & X-drainage in Km 2nd in progress, 2 no piers and 2 no abutments of bridge completed , X-drainage inKm 4th in progress, 2x22 Mtr slab laid.								06/2010
2	Const. of four lane 750 M span pre-stressed bridge down stream of existing bridge over river Tawi at Jammu (4th Bridge on river Tawi)	8840.00	8840.00	0.00	8840.00	0.00	900.00	0.00	900.00	7940.00	899.00	Survey work in progress.								03/2012
3	Macadamization of Jammu City roads.	6000.00	6000.00	0.00	6000.00	0.00	6000.00	0.00	6000.00	0.00	4205.35	0.00	417.06	0.00	0.00	0.00	0	0.00	0.00	03/2010
TOTAL		15544.80	15544.80	100.00	15444.80	0.00	7200.00	0.00	7200.00	8244.80	5308.75	0.00	417.06	0.00	0.00	0.00	0	0	0	
SAMBA DISTRICT																				
4	Bari Brhamana to Badhori road.	65.00	65.00	0.00	65.00	0.00	30.00	0.00	30.00	35.00	30.00	Tendering under process								03/2010
5	Vijaypur Gurah Salathian road (Double lane)	267.00	267.00	0.00	267.00	0.00	95.00	0.00	95.00	172.00	90.00	5.00	5.00	1.50	1.50	0.00	0	0.00	0.00	03/2010
6	Samba Mansar road. (Double lane)	280.00	280.00	0.00	280.00	0.00	95.00	0.00	95.00	185.00	90.00	2.50	5.00	0.00	0.00	0.00	0	0.00	0.00	03/2010
7	Link road from Samilpur to Patti Kheddian.	40.00	40.00	0.00	40.00	0.00	25.00	0.00	25.00	15.00	20.00	0.00	0.00	0.20	0.20	0.00	0	0.00	0.00	03/2010
8	Vijaypur to Railway Station road.	25.00	25.00	0.00	25.00	10.00	10.00	0.00	20.00	5.00	20.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	03/2010
9	Link road to Smailpur Bazar	25.00	25.00	0.00	25.00	10.00	10.00	0.00	20.00	5.00	20.00	0.00	0.00	0.00	0.00	0.20	0	0.00	0.00	03/2010
TOTAL		702.00	702.00	0.00	702.00	20.00	265.00	0.00	285.00	417.00	270.00	7.50	10.00	1.70	1.70	0.20	0.00	0.00	0.00	
KATHUA DISTRICT																				
10	Lakhanpur Thein road.	35.00	35.00	0.00	35.00	0.00	28.00	0.00	28.00	7.00	20.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	03/2010
11	Pali - Parole Kathua road	80.00	80.00	0.00	80.00	4.00	42.00	0.00	46.00	34.00	40.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	03/2010
12	Janglote and Logate link road.	63.00	63.00	0.00	63.00	0.00	60.00	0.00	60.00	3.00	55.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	03/2010
13	OSK road (Hiranagar sector)	56.00	56.00	0.00	56.00	0.00	25.00	0.00	25.00	31.00	25.00	0.00	4.00	4.00	0.00	0.00	0	0.00	0.00	03/2010
14	Dayalachak Dinga Amb road.	80.00	80.00	0.00	80.00	0.00	35.00	0.00	35.00	45.00	30.00	0.290	10.00	0.00	0.00	10.00	0	0.00	0.00	03/2010
15	Basohli Mahanpur and Billawar Town incl. Basohli Plahi road, Phinter Billawar road and Bus stand	224.00	224.00	0.00	224.00	0.00	50.00	0.00	50.00	174.00	45.00	0.00	6.70	0.30	0.00	0.00	0	0.00	0.00	03/2010
16	Mahanpur Basohli road incl. Basohli Dhar Mahanpur via Sananghat	48.00	48.00	0.00	48.00	0.00	45.00	0.00	45.00	3.00	42.00	0.00	3.50	0.40	0.00	0.00	0	0.00	0.00	03/2010
17	Impvtt & Upgdt. of roads of Tourism importance - Billawar Sukraladevi road and Siara Jourian Mata Ji road	66.00	66.00	0.00	66.00	0.00	60.00	0.00	60.00	6.00	55.00	0.00	4.00	0.40	0.00	0.00	0	0.00	0.00	03/2010
18	Impvtt./Upgdt. of road in Billawar - Mandali -Kohag road, Lakhari to Kunoo road and Parnalla Seri-Mooni road	53.00	53.00	0.00	53.00	0.00	50.00	0.00	50.00	3.00	45.00	0.00	7.00	0.30	0.00	0.00	0	0.00	0.00	03/2010
TOTAL		705.00	705.00	0.00	705.00	4.00	395.00	0.00	399.00	306.00	357.00	0.29	35.20	5.40	0.00	10.00	0	0	0	
UDHAMPUR DISTRICT																				

S.No	Name of the Bridge	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Balance required for compl.	Exp. Ending 01/2009	Physical Status								Expected date of completion.
		Original	Revised			Normal	Project.	Addty	Total			BM	BT	MT	SH	FW	D-xing (Nos)	Walling (Mtrs)	Drain (Mtrs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
19	Improvement of Udhampur City Roads	350.00	350.00	132.45	217.55	6.00	60.00	0.00	66.00	151.55	66.00	0.00	3.40	1.00	0.00	0.00	3	0.00	0.00	12/2009
20	Improvement of roads in Ramnagar Town	100.00	100.00	0.00	100.00	0.00	30.00	0.00	30.00	70.00	25.00	0.00	1.00	0.20	0.50	0.00	0	0.00	0.00	03/2010
21	Improvement of Mantalai Dudu road km 13th-18th	80.00	80.00	0.00	80.00	3.00	40.00	0.00	43.00	37.00	43.00	0.00	5.50	0.50	0.00	0.00	3	0.00	0.00	12/2009
22	Imp.of Battal Mansar road (Double lane) km 2nd-6th	90.00	90.00	0.00	90.00	0.00	50.00	0.00	50.00	40.00	50.00	0.00	0.00	0.00	0.00	0.00	0	0	0	12/2009
23	Improvement of road/lanes in Towns of Udhampur District(Chenani, Bansnatgarh, Malalta & Latti	90.00	90.00	0.00	90.00	0.00	50.00	0.00	50.00	40.00	40.00	0.00	0.00	0.00	1.40	0.40	2	40	300	03/2010
24	Impvt/Upgd of Tikri Katra road Km 6th to 9th	642.00	642.00	0.00	642.00	0.00	50.00	0.00	50.00	592.00	45.00	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00	03/2011
TOTAL		1352.00	1352.00	132.45	1219.55	9.00	280.00	0.00	289.00	930.55	269.00	0.00	9.90	1.70	1.90	0.40	8	40	300	
REASI DISTRICT																				
25	Improvement of District Head Qtr Roads Reasi	385.30	385.30	63.00	322.30	7.00	80.00	0.00	87.00	235.30	70.00	0.00	3.60	0.50	0.50	0.30	2	0	650	03/2011
26	Widening / improvement of Bus stand Katra to banganga road via Darshani Deodi upto Bhallini bridge.	325.63	325.63	106.00	219.63	8.00	100.00	0.00	108.00	111.63	95.00	1.25	0.00	0.40	0.40	0.00	0	200	0	03/2010
27	Narloo Tuli Banna road	420.13	420.13	287.29	132.84	7.00	30.00	0.00	37.00	95.84	35.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
28	Imp. Of internal roads at Dharmari	15.00	15.00	0.00	15.00	0.00	15.00	0.00	15.00	0.00	15.00	0.00	0.60	0.60	0.60	0.00	0	0	0	03/2010
29	Const.of Chassana to Sarsote road	73.00	73.00	0.00	73.00	0.00	30.00	0.00	30.00	43.00	30.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2010
30	Dhamani Dewal road	90.00	90.00	0.00	90.00	0.00	25.00	0.00	25.00	65.00	25.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2010
31	Improvement of Mahore Sildhar road	90.00	90.00	0.00	90.00	0.00	30.00	0.00	30.00	60.00	30.00	0.00	0.00	0.00	0.50	0.00	0	0	0	03/2010
32	Const of road from Kund Morh to Thuroo.	187.00	187.00	32.00	155.00	4.00	35.00	0.00	39.00	116.00	35.00	0.00	0.00	0.00	0.00	0.50	0	0	0	02/2010
33	Const. of road from Metlote to patian	814.30	814.30	54.51	759.79	0.00	25.00	0.00	25.00	734.79	20.00	0.00	0.00	0.90	0.90	1.50	4	0	0	03/2013
34	Const. of Chinka Kakra road	67.70	67.70	3.00	64.70	0.00	15.00	0.00	15.00	49.70	15.00	0.00	0.00	0.90	0.90	1.50	4	0	0	03/2011
TOTAL		2468.06	2468.06	545.80	1922.26	26.00	385.00	0.00	411.00	1511.26	370.00	1.25	4.20	3.30	3.80	3.80	10	200	650	
RAJOURI DISTRICT																				
35	Improvement of Town roads in District Rajouri (Darhal, Budahal, Kotreanka, Manjakote, Thanna Mandi, Kalakote & Nowshera).	158.00	158.00	0.00	158.00	0.00	90.00	0.00	90.00	68.00	80.00	0.00	0.00	0.00	0.00	0.00	0	0	0	10/2010
36	BGSB University road (10.00Km Av. Width = 3.75 Mt)	150.00	150.00	0.00	150.00	0.00	50.00	0.00	50.00	100.00	45.00	Work completed on limb 2nd.								10/2010
37	Darhal Kandi road.	75.00	75.00	0.00	75.00	5.00	30.00	0.00	35.00	40.00	30.00	0.00	3.50	0.75	0.00	0.00	0	0	0	10/2010
38	Siot Kalakote road. (22 Kms Av. Width= 3.75 Mt)	212.00	212.00	0.00	212.00	0.00	50.00	0.00	50.00	162.00	45.00	0.00	0.00	0.00	0.00	0.00	0	0	0	10/2010
39	Thandapani Selari Sarooti Tariath road (28 Kms)	284.00	284.00	0.00	284.00	0.00	40.00	0.00	40.00	244.00	35.00	0.00	0.00	0.00	0.00	0.00	0	0	0	10/2010
40	Dhangri Dalhori road. (15.00Km)	170.00	170.00	0.00	170.00	0.00	30.00	0.00	30.00	140.00	25.00	Work in progress								10/2010
41	Shadra Sharief to Sorah road via Kopra Qazian road	60.00	60.00	0.00	60.00	0.00	40.00	0.00	40.00	20.00	35.00	0.00	0.00	2.00	0.00	0.00	0	0	0	06/2010

S.No	Name of the Bridge	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Balance required for compl.	Exp. Ending 01/2009	Physical Status								Expected date of completion.
		Original	Revised			Normal	Project.	Addty	Total			BM	BT	MT	SH	FW	D-xing (Nos)	Walling (Mtrs)	Drain (Mtrs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
42	Link road from Peli to Gandeh (Sunderbani)	127.00	127.00	0.00	127.00	0.00	50.00	0.00	50.00	77.00	45.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2011
43	Link road from Garan to Phalli	142.00	142.00	0.00	142.00	0.00	30.00	0.00	30.00	112.00	25.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2011
44	Link road from Saj to bassan Rajouri	675.13	675.13	0.00	675.13	0.00	30.00	0.00	30.00	645.13	25.00	0.00	0.00	0.00	0.00	4.00	0	0	0	3/2011
45	Cosnt. Of road from H.S. Prate to Chenni via Mohalla Pherian	410.00	410.00	0.00	410.00	10.00	40.00	0.00	50.00	360.00	45.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2011
46	Const of road from Kalideh to Baba Narsingh Rajouri	167.79	167.79	0.00	167.79	0.00	25.00	0.00	25.00	142.79	20.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2011
47	Link road from Pral to Ragunath Mandir Nowshera Rajouri	75.00	75.00	0.00	75.00	0.00	15.00	0.00	15.00	60.00	15.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2011
TOTAL		2705.92	2705.92	0.00	2705.92	15.00	520.00	0.00	535.00	2170.92	470.00	0.00	3.50	2.75	0.00	4.00	0	0	0	
POONCH DISTRICT																				
48	IMPVTT./UPGD. OF TOWN ROADS OF POONCH (Surankote, Mehndhar & Poonch)	170.00	170.00	0.00	170.00	0.00	90.00	0.00	90.00	80.00	70.00		0.25	WBM cmpldt and other works incl. drains in progress						3/2011
49	Drungli to Sain Baba Miran Sahib road = 19 Kms	240.00	240.00	0.00	240.00	0.00	40.00	0.00	40.00	200.00	35.00	0.00	5.00	0.00	0.00	0.00	0	0	0	10/2010
50	Mandi Loran Sultanpathri road. Length=18 Kms	180.00	180.00	0.00	180.00	0.00	50.00	0.00	50.00	130.00	35.00	0.00	4.50	0.00	0.00	0.00	0	0	0	8/2010
51	Surren Mendhar road Length 21.00 Kms	50.00	50.00	0.00	50.00	0.00	40.00	0.00	40.00	10.00	35.00	0.00	3.50	0.00	0.00	0.00	0	0	0	3/2010
52	Shiendra Link road Length 9.00 Kms	343.20	343.20	0.00	343.20	0.00	40.00	0.00	40.00	303.20	35.00	WBM G-III in progress						6/2010		
53	Const of road from Uchhad to Kasbalari 4 to 6th Km (L 3 Km)	65.00	65.00	0.00	65.00	0.00	40.00	0.00	40.00	25.00	35.00	earth work in progress						10/2010		
54	Link road Kussilian	40.00	40.00	0.00	40.00	0.00	40.00	0.00	40.00	0.00	30.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
55	Raad from Idhah to Solian	290.00	290.00	0.00	290.00	0.00	40.00	0.00	40.00	250.00	35.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
56	Link road from Dundhak Bridge to Mahrote	160.00	160.00	0.00	160.00	0.00	40.00	0.00	40.00	120.00	40.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
57	Circular road from pamroate bridge to army camp Km 2nd	221.00	221.00	0.00	221.00	0.00	60.00	0.00	60.00	161.00	55.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
58	Const of Ziarat pamrote to House of MLA	50.00	50.00	0.00	50.00	0.00	10.00	0.00	10.00	40.00	10.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
59	Const of road from Pamrote Bridge to Sangla via Ziarat	80.00	80.00	0.00	80.00	0.00	6.00	0.00	6.00	74.00	6.00	0.00	0.00	0.00	0.00	0.00	0	0	0	-
60	Link road from Labour Sarai to Distt. Hospital Poonch	50.00	50.00	0.00	50.00	0.00	15.00	0.00	15.00	35.00	15.00	0.00	0.25	0.25	0.00	0.00	0	0	0	6/2010
TOTAL		1939.20	1939.20	0.00	1939.20	0.00	511.00	0.00	511.00	1428.20	436.00	0.00	13.50	0.25	0.00	0.00	0	0	0	
KISHTWAR DISTRICT																				
61	Impvt./Ugpd of Chatroo singhpura road	310.50	310.50	210.50	100.00	7.00	40.00	0.00	47.00	53.00	40.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
62	Link road to Gurinal	90.00	90.00	41.00	49.00	0.00	30.00	0.00	30.00	19.00	30.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
63	Link from main road to Parna batayan Chitter	50.00	50.00	0.00	50.00	0.00	15.00	0.00	15.00	35.00	15.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
64	Kuryian Keshwan Link road	204.00	204.00	104.80	99.20	0.00	30.00	0.00	30.00	69.20	30.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
65	Sangam Bhati to Sigdi road L=4.35	167.00	167.00	117.00	50.00	8.00	30.00	0.00	38.00	12.00	35.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
66	Impvt/Upgd of link road to Halipad at Chatroo	20.00	20.00	0.00	20.00	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00	0.00	0.00	0.00	0	0	0	3/2010

S.No	Name of the Bridge	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Balance required for compl.	Exp. Ending 01/2009	Physical Status								Expected date of completion.
		Original	Revised			Normal	Project.	Addty	Total			BM	BT	MT	SH	FW	D-xing (Nos)	Walling (Mtrs)	Drain (Mtrs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
67	Impvtt.Upgd of Guzzer Kakar Wagan Kuchan link road	217.00	217.00	167.90	49.10	0.00	20.00	0.00	20.00	29.10	20.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
68	Imvtt/Upgd of Mugal maidan Hurma Durbeel road	223.00	223.00	143.30	79.70	0.00	35.00	0.00	35.00	44.70	35.00	0.00	0.00	0.00	0.00	0.00	0	0	0	03/2011
69	Const of road from Thathri Km 4th Junglewar road to Cheera	200.00	200.00	0.00	200.00	0.00	40.00	0.00	40.00	160.00	40.00	Tendered								03/2011
70	Const of link road from Sarthal to Jamwas via Manvari	200.00	200.00	0.00	200.00	0.00	40.00	0.00	40.00	160.00	40.00	Alloted								03/2011
71	Const of Duga Tatni link road Km 13th and 14th	200.00	200.00	10.00	190.00	2.00	40.00	0.00	42.00	148.00	42.00	Work in progress								03/2011
72	Impvtt/Upgd of Hasti Sarthal Devi Ji road	410.00	410.00	122.50	287.50	2.00	50.00	0.00	52.00	235.50	50.00	80% complted								03/2011
73	Impvtt/Upgd of Thathri Figsoo road (L 6 Km)	125.00	125.00	24.00	101.00	4.00	15.00	0.00	19.00	82.00	19.00	Work in progress								03/2011
74	Impvtt/Upgd of link road from NHI-B to Charya	50.00	50.00	0.00	50.00	0.00	20.00	0.00	20.00	30.00	20.00	Tendering in progress								03/2011
75	Margan Inshan road	2561.00	2561.00	602.82	1958.18	8.50	83.00	0.00	91.50	1866.68	85.00									03/2013
76	Impvtt/Upgd of Town roads of Kishtwar District (Chatroo & Kishtwar)	535.00	535.00	103.00	432.00	0.00	230.00	0.00	230.00	202.00	215.00	0.00	12.00	0.00	0.00	0.00	450.00	250		03/2011
77	Gurian Katersamna road	114.90	114.90	62.99	51.91	0.00	30.00	0.00	30.00	21.91	30.00	0.00	0.00	0.00	0.00	0.00	0.00	0		03/2011
78	Impvtt/Upgd of Shana Mangthla Link road	135.00	135.00	45.00	90.00	6.00	50.00	0.00	56.00	34.00	46.00	0.00	0.00	0.00	0.00	0.00	0.00	0		03/2011
79	Jawalapur to Moori	499.96	499.96	0.00	499.96	0.00	20.00	0.00	20.00	479.96	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
80	Lanu to Bugarana	495.45	495.45	0.00	495.45	0.00	20.00	0.00	20.00	475.45	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
TOTAL		6807.81	6807.81	1754.81	5053.00	37.50	858.00	0.00	895.50	4157.50	852.00	0.00	12.00	0.00	0.00	0.00	450.00	250.00	0.00	
DODA DISTRICT																				
81	Thathri to badana road	640.07	640.07	0.00	640.07	0.00	20.00	0.00	20.00	620.07	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0		-
82	Kahara Challer road	331.00	331.00	7.63	323.37	0.00	10.00	0.00	10.00	313.37	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0		-
83	Bhatyas Jakyas road to Village Bhatyas	120.00	120.00	13.00	107.00	0.00	10.00	0.00	10.00	97.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0		-
84	Impvt.of roads in Doda and Gandoh Town	380.50	380.50	0.00	380.50	0.00	100.00	0.00	100.00	280.50	90.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	12/2010
85	Impvtt/ Upgd of roads in Bhaderwah Town	644.00	644.00	0.00	644.00	0.00	200.00	0.00	200.00	444.00	180.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	10/2010
86	Imppt:/Upgradation of khellani Goha Road From Km: 1st to 27th RD(800)	552.00	552.00	208.15	343.85	6.00	55.00	0.00	61.00	282.85	55.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	12/2010
87	Impvt & upgradation of Ghat Via Nagri Road Km: 1 to 3rd	103.00	103.00	63.63	39.37	0.00	30.00	0.00	30.00	9.37	25.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2010
88	Const.of Changa Chancer Gurekhara via Kilhotran Tawai etc	195.79	195.79	16.80	178.99	0.00	50.00	0.00	50.00	128.99	45.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2010
89	Bhatyas Challar link road upto village Chanyas	240.00	547.00	13.00	227.00	0.00	80.00	0.00	80.00	147.00	75.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	11/2010
90	Chiralla link road	65.00	65.00	0.00	65.00	0.00	60.00	0.00	60.00	5.00	60.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2010
91	Const of road from Bhaderwah to University Camus	120.00	120.00	0.00	120.00	0.00	50.00	0.00	50.00	70.00	45.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
92	Const of road form Nalthi to Nalthi village	50.00	50.00	0.00	50.00	0.00	15.00	0.00	15.00	35.00	15.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011

S.No	Name of the Bridge	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Allocation 2009-10				Balance required for compl.	Exp. Ending 01/2009	Physical Status								Expected date of completion.
		Original	Revised			Normal	Project.	Addty	Total			BM	BT	MT	SH	FW	D-xing (Nos)	Walling (Mtrs)	Drain (Mtrs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
93	Const of Basti link road Bhaderwah	150.00	150.00	0.00	150.00	0.00	20.00	0.00	20.00	130.00	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
94	Sartganal to Monda	150.00	150.00	0.00	150.00	0.00	20.00	0.00	20.00	130.00	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
95	Road from Cheki Mahu upper Dandi (Bhaderwah)	100.00	100.00	0.00	100.00	0.00	15.00	0.00	15.00	85.00	15.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
96	Road from New Hospital to Ghata	70.00	70.00	0.00	70.00	0.00	15.00	0.00	15.00	55.00	15.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
97	Impvt/Upgd of Ksartingle Kassa link road	40.00	40.00	0.00	40.00	0.00	10.00	0.00	10.00	30.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
98	Const of road from Chinar Mohalla to Qila Mohalla	150.00	150.00	0.00	150.00	0.00	10.00	0.00	10.00	140.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
99	Const of road Thathri Bypass	90.00	90.00	0.00	90.00	0.00	15.00	0.00	15.00	75.00	15.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
100	Const of road from Kasti to Chattar Bridge	60.00	60.00	0.00	60.00	0.00	20.00	0.00	20.00	40.00	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
101	Const of road from Thathri to Upper Thathri	405.97	405.97	0.00	405.97	0.00	20.00	0.00	20.00	385.97	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
102	Const of Circular road Thathri	50.00	50.00	0.00	50.00	0.00	10.00	0.00	10.00	40.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
103	Const of Perm nagar to Parnote road	10.00	10.00	0.00	10.00	0.00	10.00	0.00	10.00	0.00	10.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
104	Const of road from Drabshalla to Delothi L/R	433.63	433.63	0.00	433.63	0.00	20.00	0.00	20.00	413.63	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
105	Const of Kandni to Bhagran	490.33	490.33	0.00	490.33	0.00	20.00	0.00	20.00	470.33	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
106	Const of road from Kotla Nagni	496.85	496.85	0.00	496.85	0.00	20.00	0.00	20.00	476.85	20.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	03/2011
TOTAL		6138.14	6445.14	322.21	5815.93	6.00	905.00	0.00	911.00	4904.93	855.00	0.00	0.00	0.00	0.00	0.00	0	0	0	
RAMBAN DISTRICT																				
107	Upgradation of Town roads of Ramban District (Ramban, Banihal, Batote & Gool) L= 10.80 Kms.	217.45	217.45	87.45	130.00	0.00	80.00	0.00	80.00	50.00	70.00	0.00	0.50	0.00	0.00	0.00	0.00	0	580	03/2010
108	Impvt.Upgd of Ukheral Maligam	100.00	100.00	0.00	100.00	0.00	30.00	0.00	30.00	70.00	26.00	0.00	1.50	3.00	0.00	0.00	0.00	0	0	06/2010
109	Impvt.Upgd of Makerkote Ukheral road l=8.00	110.00	110.00	10.00	100.00	0.00	40.00	0.00	40.00	60.00	35.00	0.00	6.00	0.00	0.00	0.00	0.00	0	0	6/2010
110	Gool Deeda road	294.00	294.00	54.00	240.00	5.00	20.00	0.00	25.00	215.00	25.00	0.00	0.00	0.00	0.00	0.00	0.00	0	0	6/2010
111	Impvt./upgd of Banihal Mahu mangat road (L= 8.00 Kms)	180.00	180.00	41.54	138.46	0.00	20.00	0.00	20.00	118.46	20.00	0.00	0.25	2.00	0.00	0.00	0.00	0	0	06/2010
112	Upgd of Dalwah Budhan road	109.00	109.00	0.00	109.00	0.00	20.00	0.00	20.00	89.00	20.00	0.00	1.90	0.00	2.00		3.00			6/2010
113	Impvt./upgd of dalwas Sawani road(L= 6.00 Kms)	120.00	120.00	17.00	103.00	0.00	30.00	0.00	30.00	73.00	30.00	0.00	0.00	1.00	3.00	0.00	0.00	0	0	09/2010
114	Impvt./upgd of Patnitop Sanasar road (L= 9.00 Kms)	246.25	246.25	5.00	241.25	0.00	40.00	0.00	40.00	201.25	40.00	0.00	0.00	0.00	0.00	0.00	0.00	0	200	06/2010
115	Const of Karole Kundi Kastigarh road (L=1.50 kms)	94.20	94.20	34.44	59.76	7.00	30.00	0.00	37.00	22.76	35.00	0.00	0.00	0.00	1.00	0.00	0.00	0	0	06/2010
116	Impvt./upgd of Kanga Bhatni road (L= 8.00 Kms)	243.52	243.52	145.28	98.24	5.00	50.00	0.00	55.00	43.24	50.00	0.00	0.50	0.00	0.00	0.00	0.00	0	0	06/2010
117	const of Gool Bypass road via Partmalla (L 2.40 Km)	72.00	72.00	45.24	26.76	5.00	21.00	0.00	26.00	0.76	20.00	0.00	0.00	0.00	1.00	0.00	0.00	10	0	03/2010
TOTAL		1786.42	1786.42	439.95	1346.47	22.00	381.00	0.00	403.00	943.47	371.00	0.00	10.65	6.00	7.00	0.00	3	10	780	
TOTAL ROADS		40149.35	40456.35	3295.22	36854.13	139.50	11700.00	0.00	11839.50	25014.63	9558.75	9.04	516.01	21.10	14.40	18.40	471.00	500	1730	