

WORKS STATEMENT - SPECIAL BRIDGE PROGRAMME 2009-10

UPDATED ON _____

(RS. IN LACS)

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
JAMMU DISTRICT													
1	Const. of 25 Mtr Span bridge on Dilli Birpir road	(R&B) JAMMU	99.25	99.25	64.01	35.24	0.00	35.24	0.00	35.24	30.24	Bridge completed except zebra painting on footpath	3/2010
2	Const. of 30 Mtr Span Vented Causeway at Sainik Colony	-Do-	71.80	71.80	10.00	61.80	0.00	45.00	0.00	45.00	18.30	Work completed upto slab level (Material booked)	3/2010
3	Construction of approaches to 50 Mtr. Span prestressed concrete bridge over Balole Nallah on Chatha road (N+S)	-Do-	145.69	145.69	0.00	145.69	14.00	35.00	0.00	49.00	32.00	80% work complted	3/2010
4	Construction of 45 Mtr Span Steel truss Girder foot bridge over Balole nallah near Floriculture Garden Chatha	-Do-	77.50	77.50	0.00	77.50	0.00	45.00	0.00	45.00	15.00	Work in progress	6/2010
5	Const. of 18 Mtr Span RCC Grider Bridge on Jhajjar Kotli Badsoo road	-Do-	97.00	97.00	27.00	70.00	0.00	45.00	0.00	45.00	35.00	Rs. 35.00 lacs Advanced to JKPCC	9/2010
6	18 Mtr Span motorable steel plate girder bridge with RCC decking over nallah at Kaneri on Chowki Choura to Ghar Majoor road	-Do-	312.00	312.00	192.00	120.00	0.00	35.35	0.00	35.35	15.00	Abutments complted and approaches are in progress, Febriication of Sup Str is in progress	6/2010
7	Construction of 175 Mtr Span foot suspension bridge at Jogwan on Manawar Tawi	-Do-	342.00	342.00	155.00	187.00	0.00	85.00	0.00	85.00	20.00	85% work completed & is in progress	3/2010
8	Crossing at Marh Hr. Sec. School (35 Mtr Span Steel Girder Bridge)	-Do-	47.00	47.00	12.00	35.00	0.00	35.00	0.00	35.00	20.00	Abutments complted and fabrications of Sup Str is in progress	3/2010
9	Const. of Vented Causeway on Chak Jawahar to Choi nallah Rehal road.	-do-	8.00	8.00	0.00	8.00	0.00	8.00	0.00	8.00	0.00	NIT invited	6/2010
	TOTAL		1200.24	1200.24	460.01	740.23	14.00	368.59	0.00	382.59	185.54		
SAMBA													
10	Const. of 36.70 Mtr Span Single lane steel girder bridge over Pappad Nallah at Pappad Morh on Papad Link road	-Do-	70.00	70.00	35.00	35.00	0.00	35.00	0.00	35.00	23.80	Bridge completed & inagurated	3/2010
11	Const. of 132m span Foot Suspension bridge at Hunded	-Do-	190.19	190.19	9.50	180.69	0.00	20.00	0.00	20.00	18.00	Foundation work in progress	9/2010

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
12	Constuction of Causeway at Raya Budhwal Road	-Do-	10.00	0.00	0.00	0.00	0.00	10.00	0.00	10.00	0.00		3/2010
	TOTAL		270.19	260.19	44.50	225.69	0.00	65.00	0.00	55.00	41.80		
KATHUA DISTRICT													
13	Const. of Box/Vented Causeway over Mara Nallah on Mara Patti to Kelhari link road (16.00mtr. Span)	-Do-	91.76	91.76	48.94	42.82	0.00	35.82	0.00	35.82	34.00	95 % work completed	3/2010
14	Const. of motorable bridge over Nallah Garnol incl. 2.75 Km road to village Plakh (26.80mtr. Span) (Rs. 104.87 lacs Bridge part only)	-Do-	104.87	104.87	51.09	53.78	0.00	35.78	0.00	35.78	33.00	Rt. Abutment of bridge 4 mtr stands completed tendering U/P for balance work	3/2010
15	Const. of 220.00mtr. Steel foot suspension Bridge over Nallah Ujh near Guddu Flail at Birdhat	JKPCC	434.00	434.00	26.00	408.00	0.00	30.00	0.00	30.00	30.00	Work assigned to JKPCC	3/2010
16	Const. of 132mtr. Span single lane motorable Bridge over nallah Bheeni including approaches at Beril in Billawar	JKPCC	495.00	495.00	15.00	480.00	0.00	30.00	0.00	30.00	30.00	Work assigned to JKPCC	3/2011
17	Const. of balance work of 15.0mtr. Span motorable Bridge over nallah Androon in Km 2nd on Chandal Roulka road (Bani)	(R&B) JAMMU	70.00	70.00	30.00	40.00	0.00	40.00	0.00	40.00	27.50	work allotted in favour of contract	3/2010
	TOTAL		1195.63	1195.63	171.03	1024.60	0.00	171.60	0.00	171.60	154.50		
UDHAMPUR DISTRICT													
18	20.00 mre span single bridge over Kansar nallah nearing Ser Dabbar Mongri road	-Do-	28.65	28.65	13.00	15.65	0.00	15.65	0.00	15.65	12.00	Bridge completed	10/09
19	28.00 mtr steel Girder bridge Naddal nallah on Chak Sunari road.	-Do-	71.46	71.46	63.50	7.96	0.00	7.96	0.00	7.96	7.96	Bridge completed supply of metal for upgradation of approaches	12/2009
20	32.00 mtr span m/able bridge km 3rd Chunanta Bhgutrain road steel super-structure RCC Deck slab and abutments .	-Do-	85.41	85.41	40.08	45.33	0.00	15.00	0.00	15.00	13.50	Bridge completed	6/2010
21	25 mtr span steel girder m/able bridge over nallah Saloh at Dheeran (Balance work) .	-Do-	140.16	140.16	37.79	102.37	0.00	35.00	0.00	35.00	30.34	sub structure completed . Fabrication of super structure in progress	01/2010
22	43 mtr span steel girder m/able bridge over nallah Dehari & Tangan km 4th of Kirmoo Rang road with approaches (Balance work)	-Do-	229.26	229.26	35.07	194.19	0.00	35.00	0.00	35.00	32.14	sub structure completed . Fabrication of super structure in progress , E/W of approaches in progress	3/2010

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
23	32.70 mtr span steel girder m/able bridge over nallah Saroori on Chenani Pattangarh road (Balance work).	-Do-	66.81	66.81	45.00	21.81	0.26	21.81	0.00	22.07	19.00	Bridge completed and const. of approaches in progress	3/2010
24	20 mtr span Dallan bridge & its approaches	-Do-	130.44	130.44	80.44	50.00	0.00	42.00	0.00	42.00	29.36	Bridge completed and const. of approaches in progress	3/2010
25	25.00 mtr span steel plate girder m/able bridge in km 63rd Ramnagar Dudu road at Kirchi	-Do-	136.89	136.89	27.54	109.35	0.00	40.00	0.00	40.00	28.50	Right side abutment completed and left side in progress.	3/2010
26	20 mtr span steel m/able bridge over Balgosar nallah on Majalta Kawarnoo Plather road.	-Do-	193.48	193.48	84.90	108.58	0.00	45.58	0.00	45.58	32.60	Bridge completed and E/W for approaches completed and further work in progress	2/2010
27	Const.of 41 Mtr Span Steel Girder over Sourab Nallah on Krimchi Landhar Road Km 7th	-Do-	0.00	0.00	0.00	0.00	0.00	5.00	0.00	5.00	0.00		
28	Const.of 27 Mtr Span Motorable Steel Bridge on Ghordi Barmeen Road at Km 20th	-Do-	0.00	0.00	0.00	0.00	0.00	25.00	0.00	25.00	0.00		
TOTAL			1082.56	1082.56	427.32	655.24	0.26	288.00	0.00	288.26	205.40		
REASI DISTRICT													
29	9.00 mtr span minro bridge over nallah Agar at Kanka with approaches.	-Do-	43.17	43.17	12.00	31.17	0.00	31.37	0.00	31.37	25.38		
30	Foot steel bridge over Gambiree nallah at Dharmari .	-Do-	45.00	45.00	22.16	22.84	0.00	10.00	0.00	10.00	7.00	70% work completed	
31	25 mtr span steel girder m/able bridge with its approaches road on link road to Maghal (Katra)Balance work.	-Do-	196.00	196.00	75.00	121.00	0.00	90.00	0.00	90.00	72.00	Work in progress	
32	139 mtr span steel foot suspension bridge over river Chenab at Adhok (Reasi) Balance work .	JKPCC	229.27	229.27	55.00	174.27	0.00	70.27	0.00	70.27	70.27	Work in progress	
33	Foot steel bridge over Chichi nallah at Dhaman Thal Malas.	(R&B) JAMMU	20.00	20.00	12.00	8.00	0.00	8.00	0.00	8.00	6.50	Work in progress	
34	Foot steel bridge at Karamkatta.	-Do-	73.00	73.00	32.86	40.14	0.00	40.14	0.00	40.14	28.00	Febrication completed	
35	Steel Plate Girder bridge on River Ballian & Banganga Near Village Kanjali (Reasi District)	-Do-	935.00	935.00	275.00	660.00	0.00	130.60	0.00	130.60	80.00	Work in progress	
TOTAL			1541.44	1541.44	484.02	1057.42	0.00	380.38	0.00	380.38	289.15		
RAJOURI DISTRICT													

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
36	Motorable bridge in Km 27 th of Kotranka Khawas road	-Do-	126.10	126.10	80.00	46.10	2.77	43.33	0.00	46.10	30.00	Slab laid, approach work inprogress.	
37	Motorable bridge at Selari Manjakote including its approaches	-Do-	265.60	265.60	101.00	164.60	0.00	53.00	0.00	53.00	47.00	Bridge completed, app. Work in progress.	
38	LMV Bridge Charangal Kathanoo	-Do-	155.59	155.59	35.61	119.98	0.00	40.00	0.00	40.00	33.50	Work in progress	
39	Motorable Girder bridge in Km 1 st of Saaj Basan road.	-Do-	131.11	131.11	85.40	45.71	0.00	35.00	0.00	35.00	35.00	Work in progress	
40	Steel Motorable bridge in Km 2 nd of Doongi Challas Road (N)	-Do-	219.75	219.75	113.10	106.65	3.63	55.00	0.00	58.63	33.63	Bridge completed, app. Work in progress.	
41	Steel Motorable bridge on Hayatpura Mangalnar road (N)	-Do-	184.75	184.75	80.00	104.75	5.00	40.00	0.00	45.00	36.00	Sub-str. Compld. Fabrication in proggress.	
42	Motorable bridge in Km 1 st of Kotdhara Peeri road.	-Do-	92.42	92.42	89.35	3.07	0.00	3.00	0.00	3.00	3.00	Launching of steel super-str. In progress.	
43	Motorable bridge at take off point at Tariath Harichuma road.	JKPCC	249.00	249.00	89.00	160.00	0.00	102.00	0.00	102.00	40.00	Work in progress	
44	Light Motor Vehicle Bridge at Chaneni Bagla (as per the orders of Divisional Commissioner Jammu)	(R&B) JAMMU	209.53	209.53	0.00	209.53	0.00	40.00	0.00	40.00	31.50	Work in progress	
45	Foot bridge at Guleer	(R&B) JAMMU	60.72	60.72	49.00	11.72	0.00	11.72	0.00	11.72	10.00	Bridge completed	
46	Constr of 14.50 Mtr span steel Girder M. bridge at Narrian	JKPCC	577.00	577.00	187.50	389.50	0.00	70.00	0.00	70.00	40.00	Work in progress	
47	Light Motor vehicle Bridge at Barnara	-Do-	180.00	180.00	4.00	176.00	0.00	35.00	0.00	35.00	31.00	Work in progress	
48	Const of 32 mtr span LMV bridge near Jamia Masjid at Manjakote	-Do-	57.50	57.50	9.36	48.14	0.00	30.00	0.00	30.00	30.00	Left abutment cmpltd. Right in progress	
49	Const. 62 Mtr Span Superstructure & lanuching of Potha Dangar	-Do-	136.15	136.15	11.00	125.15	0.00	50.00	0.00	50.00	41.00	Work in progress	
50	Const. of 2x53 Mtr Span steel Foot bridge with Steel decking over Rajouri Tawi Nallah near Gujjar Mandi Rajouri	-Do-	0.00	0.00	0.00	0.00	0.00	17.00	0.00	17.00	0.00		
51	Const. of 60 Mtr Span Single Lane steel Trussed motorable bridge over Taryath Nallah at Bjawal Siot Road Nowshara	-Do-	0.00	0.00	0.00	0.00	0.00	100.00	0.00	100.00	0.00		
TOTAL			2645.22	2645.22	934.32	1710.90	11.40	725.05	0.00	736.45	441.63		
POONCH DISTRICT													
52	Motorable bridge over Mangnar nallah on link road Super Bazar to Gurudwara Mangnar.	-Do-	82.00	82.00	20.00	62.00	0.00	30.00	0.00	30.00	21.00	Sub-str completed, contract fixed for Supr-str.	

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
53	40 M span Motorable bridge at Fazalabad over Sangal Kass nallah.	-Do-	124.20	124.20	39.42	84.78	0.00	50.00	0.00	50.00	33.00	Sub-str. Completed, land dispute.	
54	Foot Jhulla bridge over Drungli nallah at Takia Shahpur	-Do-	20.00	20.00	9.47	10.53	0.00	10.53	0.00	10.53	7.00	Work completed	
55	Steel Foot bridge at Lodiwala	-Do-	32.00	32.00	3.23	28.77	0.00	28.77	0.00	28.77	18.00	Sub-str completed, Supr-str. Tendered.	
56	Foot jhulla bridge at Gharat Bhattian Loran	-Do-	25.00	25.00	1.50	23.50	0.00	16.50	0.00	16.50	7.00	Work completed	
57	Const of foot Jhullah Bridge at Seri Khawaja Near High School	-Do-	105.00	105.00	0.00	105.00	0.00	20.00	0.00	20.00	16.00	abutment completed Sub-Str in progress	
58	Steel Foot bridge at Charyaar.	-Do-	10.00	10.00	0.00	10.00	0.00	10.00	0.00	10.00	4.00	Work completed	
59	Steel Foot bridge at Dunugam Brachari	-Do-	19.16	19.16	5.75	13.41	0.00	13.41	0.00	13.41	7.00	Work completed	
60	Steel Foot bridge at Brachar	-Do-	9.05	9.05	2.00	7.05	0.00	7.05	0.00	7.05	5.00	Work completed	
61	Foot suspension bridge at Dhara Mohra	-Do-	169.00	169.00	124.84	44.16	0.00	25.00	0.00	25.00	20.00	Work completed except part approaches.	
62	Foot Jhulla Bridge at Baila Smote near house of Mohd Joo.	-Do-	35.00	35.00	25.00	10.00	0.00	10.00	0.00	10.00	7.00	Work completed	
63	Foot Jhulla bridge at Nagri Phagla.	-Do-	27.90	27.90	15.00	12.90	0.00	12.90	0.00	12.90	6.00	Work completed except painting and part approaches	
64	Foot bridge at Thamliote	-Do-	65.00	65.00	36.65	28.35	0.00	28.35	0.00	28.35	24.00	Nearing completion except painting & part approaches	
65	Steel Foot bridge at Chamber over Sankh nallah.	-Do-	14.50	14.50	7.00	7.50	0.00	7.50	0.00	7.50	2.70	Work completed except painting and part approaches	
66	Foot Jhulla Bridge at Nar.	-Do-	34.00	34.00	11.90	22.10	0.00	14.00	0.00	14.00	12.00	Work in progress	
67	Foot Jhulla bridge at Sandote	-Do-	31.00	31.00	11.80	19.20	0.00	9.00	0.00	9.00	7.00	Sub-str completed, abutment completed and to be launched and rope to be procured.	
68	Steel Foot bridge at Bhatadurrian	-Do-	29.00	29.00	7.00	22.00	0.00	12.00	0.00	12.00	9.00	Sub-str completed, Supr-str. In progress	
69	Foot suspension bridge at Sailan	-Do-	81.20	81.20	17.83	63.37	0.00	45.00	0.00	45.00	38.00	Both abutment and Anchor block completed, supr-str launching in progress.	

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
70	Const of foot bridge at Lahi Bhatti Dhar Mendhar	-Do-	62.00	62.00	0.00	62.00	0.00	39.55	0.00	39.55	23.50	Work in progress	
71	Steel Foot bridge at Tand	-Do-	25.00	25.00	10.00	15.00	0.00	10.00	0.00	10.00	7.50	Work in progress	
72	40 Mtr span Motorable bridge at Take Off point on Mughal Dub Azamabad Road.	-Do-	191.30	191.30	0.00	191.30	0.00	50.00	0.00	50.00	37.80	Work in progress	
73	Const of 4 span RCC culvert bridge Lathoong Batoda road Poonch	-Do-	25.00	25.00	0.00	25.00	0.00	10.00	0.00	10.00	10.00	Work completed	
74	2 x 50.75 Mtr span through type motorable bridge at Seri Khawaja	-Do-	482.00	482.00	100.00	382.00	0.00	51.83	0.00	51.83	22.00	Work started of sub str.	
75	Const of foot Jhullah Bridge at Sokar Chilla Dhangri	(R&B) JAMMU	28.00	28.00	0.00	28.00	0.00	28.00	0.00	28.00	16.00	Work in progress	
76	Const of Bridge Panaly nallah	-Do-	120.00	120.00	0.00	120.00	0.00	25.00	0.00	25.00	17.50	Work in progress	
77	Const of Jhullah bridge at Manghot, Kote, Lassana, Dhundak and Serkhawaja (Surankote constituency)	-Do-	0.00	0.00	0.00	0.00	0.00	15.00	0.00	15.00	0.00		
78	Foot jullah bridge at Bhela Chandok, Poonch	-Do-	0.00	0.00	0.00	0.00	0.00	9.70	0.00	9.70	0.00		
	TOTAL		1846.31	1846.31	448.39	1397.92	0.00	589.09	0.00	589.09	378.00		
RAMBAN DISTRICT													
79	Const.of 74 mtr span foot bridge over Pristan Nallah at Bassan	-Do-	79.12	79.12	43.05	36.07	0.00	36.00	0.00	36.00	24.00	Launching in progress	
80	Const.of 40 mtr span foot bridge over Mohu Nallah at Khari Hamihal	-Do-	30.00	30.00	15.00	15.00	0.00	15.00	0.00	15.00	15.00	Completed	
81	Const of 24 mtr foot bridge over Chaknarwah Nallah at Chaknarwah	-Do-	25.00	25.00	11.00	14.00	0.00	14.00	0.00	14.00	12.50	Launching in progress	
82	Const of 18 mtr span foot bridge over Gurl Khad Nallah at Dalwah	-Do-	17.00	17.00	5.50	11.50	2.00	11.50	0.00	13.50	10.00	Fabrication in progress	
83	Const of 13 mtr span foot bridge at Kalimasta	-Do-	19.00	19.00	5.50	13.50	0.00	13.50	0.00	13.50	11.00	Fabrication in progress	
84	Const of 42 Mtr span foot Bridge at Hollan over river Chenab	-Do-	80.00	80.00	10.00	70.00	0.00	0.00	0.00	0.00	0.00	work in progress, Sup str. In progress	03/2010
85	Const of 20 Mtr span foot bridge at Trujal	-Do-	18.93	18.93	2.00	16.93	0.00	16.93	0.00	16.93	12.00	Fabrication in progress	
86	Const of 40 Mtr span foot Jhullah bridge at Senabati Ghrat over Paristan Nallah	-Do-	38.00	38.00	32.00	6.00	0.00	6.00	0.00	6.00	6.00	Completed	
87	Const of foot bridge at Alinibass Ramban over Nadgadi nallah Jhanghra	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
88	Const of foot bridge at Dallu and Jamlan (Gool Arnas Constituency)	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
	TOTAL		307.05	307.05	124.05	183.00	2.00	128.93	0.00	130.93	90.50		
DODA DISTRICT													
89	Cost.of steel motorable bridge on Seri Chattrra road 26.50 mtr	-Do-	156.00	156.00	88.00	68.00	0.00	68.00	0.00	68.00	28.00	Sub-str. Compld. Supr-str.being launched	
90	Replacement of wooden Super str.of foot bridge at Dheraja 33 mtr	JKPCC	22.33	22.33	2.00	20.33	0.00	45.00	0.00	45.00	45.00	Completed	
91	Replacement of wooden Super str.of foot bridge at Khellani Ghrat 35 mtr	(R&B) JAMMU	12.00	12.00	0.00	12.00	0.00	12.00	0.00	12.00	12.00	Completed	
92	Const of foot bridge at Bamlakhi Bhaderwah	-Do-	80.00	80.00	0.00	80.00	0.00	40.00	0.00	40.00	14.00	Work imr progress	
93	Const of Motorable bridge taking off from Collage link road at Batoli	-Do-	180.00	0.00	0.00	180.00	0.00	36.00	0.00	36.00	27.00	work in progress	
94	Const.of foot bridge at Sanai 36 mtr	-Do-	17.88	17.88	11.88	6.00	0.00	6.00	0.00	6.00	6.00	Completed	
95	Const.of 42 mtr foot Jullah bridge over Chanti Nallah at Chanti	-Do-	69.00	69.00	36.35	32.65	0.00	21.00	0.00	21.00	15.00	Completed	
96	Const.of 99 mtr foot suspension bridge over Bisran Nallah at Chabutra	-Do-	180.00	180.00	44.91	135.09	0.00	70.13	0.00	70.13	60.00	work in progress	
97	Const.of 62 mtr span foot suspension bridge over Kalgoni Nallah at Dudwar	-Do-	84.00	84.00	23.99	60.01	0.00	55.34	0.00	55.34	34.00	Sub-Str completed Sup Str in progress	
98	Const.of 51 mtr span foot Jullah bridge over Chilli Nallah at Manoie	-Do-	65.00	65.00	29.77	35.23	0.00	35.23	0.00	35.23	28.00	Completed	
99	Const.of 11 mtr span steel foot bridge over Tikka Nallah at Tikka	-Do-	28.00	28.00	6.00	22.00	0.00	21.97	0.00	21.97	16.00	Sub-Str completed Sup Str in progress	
100	Const.of 20 mtr span steel Girder foot bridge over Nallah Jai at Gogara	-Do-	25.00	25.00	0.00	25.00	0.00	25.00	0.00	25.00	14.00	Sub-Str in progress	
101	Const.of 40 mtr span steel Girder bridge over Nallah Bisaran near Kasie Mohalla	-Do-	37.44	37.44	0.00	37.44	0.00	20.00	0.00	20.00	13.00	Sub-Str in progress	
102	Const of Shiva Dal Bridge Mohalla Doda	JKPCC	300.00	300.00	0.00	300.00	0.00	40.00	0.00	40.00	40.00	work in progress	
103	Const of 20 Mtr span foot Girder bridge over Nallah Samie at Khoi near Akhoon Grat	(R&B) JAMMU	23.92	23.92	0.00	23.92	0.00	20.00	0.00	20.00	15.00	Sub-Str Completed	
104	Const of Steel MS Bridge on Iqbal Colony road Doda	-Do-	130.00	130.00	0.00	130.00	0.00	32.00	0.00	32.00	9.00	NIT invited	
105	Const of Steel MS Bridge at Grave yard Bhaderwah	-Do-	70.00	70.00	0.00	70.00	0.00	22.00	0.00	22.00	8.50	NIT invited	
106	Const of steel foot bridge at Udharana near Temple	-Do-	15.00	15.00	0.00	15.00	0.00	15.00	0.00	15.00	7.00	Work Alloted	
107	Const of steel motorable bridge at Sarole Bagh with approaches	-Do-	65.00	65.00	0.00	65.00	0.00	20.00	0.00	20.00	7.52	Work Alloted	

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
108	Steel motorable bridge at Kulsari Doda	JKPCC	186.00	186.00	0.00	186.00	0.00	50.00	0.00	50.00	30.00	work in progress	
109	Const of 8 No Foot bridges over Kalgoni Nallah at Changa, Tesna, Indlo, Dugda , Bangro, Seeru, Moiee and Dudwar	(R&B) JAMMU	393.46	393.46	0.00	393.46	0.00	110.00	0.00	110.00	70.00	Sub-Strs in progress Sup Str. under Tendering	
110	Const of foot bridge over Tendla Densan Nallah	-Do-	27.00	27.00	0.00	27.00	0.00	20.00	0.00	20.00	15.00	work in progress	
111	54 mtr span motorable Through type single lane steel truss bridge over Neeru nallah at Kulsari Bhaderwah	-Do-	0.00	0.00	0.00	0.00	0.00	40.00	0.00	40.00	0.00		
112	35 mtr span motorable Through type single lane steel truss bridge over Neeru nallah at Monda Bhaderwah	-Do-	0.00	0.00	0.00	0.00	0.00	40.00	0.00	40.00	0.00		
113	Const of motorable bridge at Hanga, Bhaderwah	-Do-	0.00	0.00	0.00	0.00	0.00	50.00	0.00	50.00	0.00		
114	56 m span steel motorable bidge over Neeru Nallah at Malnai in Km 1st	-Do-	0.00	0.00	0.00	0.00	0.00	60.00	0.00	60.00	0.00		
115	Const of 41 Mtr span foot bridge over Nallah Bhargi at Sinoo	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
116	Const of 46 Mtr span foot Jhullah bridge over Nallah K. Jugassar at Gangal	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
117	Const of 46 Mtr span foot Jhullah bridge over Nallah Kalgoni at Pyakul	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
118	Const of 36 Mtr span foot jhullah bridge over Nallah Kansar Bhargi near Bhargi Ghart	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
119	Const of foot bridge over Bharath Nallah at Bungam	-Do-	0.00	0.00	0.00	0.00	0.00	4.00	0.00	4.00	0.00		
120	Const of 40 Mtr span foot Jhullah bridge over Nallah Jai Nagni	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
	TOTAL		2167.03	1987.03	242.90	1924.13	0.00	1018.67	0.00	1018.67	514.02		
KISHTWAR DISTRICT													
121	Const.of foot Suspension bridge at Dasbal Warwan	-Do-	76.00	76.00	27.59	48.41	6.50	32.57	0.00	39.07	20.00	work in progress	
122	Bridge at Inshan	-Do-	392.00	392.00	2.00	390.00	0.00	190.00	0.00	190.00	165.00	work in progress	
123	Const.of 20.50 mtr span foot bridge over Bhangroo Nallah	-Do-	55.30	55.30	17.31	37.99	0.00	35.00	0.00	35.00	24.00	Abutment completed, Sup Str in progress	
124	Const.of 17.50 mtr foot bridge over Pura Nallah at Ghan	-Do-	37.00	37.00	7.49	29.51	0.00	29.50	0.00	29.50	20.00	work in progress	
125	Const.of 38.00 mtr span foot bridge at Paniwala over Kither Nallah in Bunjwah	-Do-	69.00	69.00	30.01	38.99	0.00	33.00	0.00	33.00	18.00	Sub Str Compted, Sup Str in progress	

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
126	Const of 35 Mtr span foot Jhullah bridge at Cheoreso Nallah Saroor Kishtwar	-Do-	72.00	72.00	0.00	72.00	0.00	28.80	0.00	28.80	16.00	Sub Str Compted, Sup Str in progress	
127	Const of 30 Mtr span foot Jhullah bridge at kuligarh Nallah Bhargar	-Do-	60.00	60.00	0.00	60.00	0.00	24.00	0.00	24.00	23.00	Sub Str Compted, Sup Str in progress	
128	Const of 30 Mtr span foot Jhullah bridge at kuligad Nallah Chamoti	-Do-	50.00	50.00	0.00	50.00	0.00	24.00	0.00	24.00	22.00	Sub Str Compted, Sup Str in progress	
129	Const of foot (Through Type) bridge at Bhagran Nallah 25 Mtr span	-Do-	48.00	48.00	0.00	48.00	0.00	19.20	0.00	19.20	16.00	Sub Str Compted, Sup Str in progress	
130	Const of foot suspension bridge over river Chenab at Chanderbani span 100 mtr	-Do-	200.00	200.00	0.00	200.00	0.00	70.00	0.00	70.00	30.00	NIT invited	
131	Const of foot suspension bridge over river Chenab at putinag Kishtwar 105 Mtr span	-Do-	196.00	196.00	0.00	196.00	0.00	50.00	0.00	50.00	20.00	Tendered	
132	Const of 25 Mtr span foot (Through Type) bridge at Chandali Nallah.	-Do-	48.00	48.00	0.00	48.00	0.00	19.20	0.00	19.20	10.00	Sub Str in progress	
133	Cons to 40 Mtr span foot bridge over river marsudar Bungam Tagood	-Do-	52.81	52.81	0.00	52.81	0.00	45.81	0.00	45.81	18.00	-	
134	Const of 22.20 Mtr steel foot bridge over Simbol nallah at Kuchal	-Do-	29.70	29.70	0.00	29.70	0.00	20.00	0.00	20.00	15.00	-	
135	Cons to 32 mtr span steel foot bridge over Chingam nallah at Ganapore Chatro	-Do-	41.00	41.00	0.00	41.00	0.00	20.00	0.00	20.00	10.00	-	
136	Cons of 21 mtr span steel foot bridge over Kuchal nallah at Kundwar Chatroo	-Do-	31.78	31.78	0.00	31.78	0.00	20.00	0.00	20.00	11.00	-	
137	Cons of 22.50 Mtr steel foot bridge over Gurinal nallah at Bumalpora Chatroo	-Do-	29.25	29.25	0.00	29.25	0.00	20.00	0.00	20.00	12.00	-	
138	Const of 37.20 Mtr steel foot briege over Chatroo nallah T Gagrimarh Chatroo	-Do-	46.90	46.90	0.00	46.90	0.00	25.00	0.00	25.00	13.00	-	
139	Cons of 28 Mtr span foot bridge over Durbeel Nallah near GHSS Mughal Maidan	-Do-	38.30	38.30	0.00	38.30	0.00	25.00	0.00	25.00	19.50	-	
140	Cons of 35.50 Mtr span steel foot bridge over chingum nallah at sewa Chatroo	-Do-	47.38	47.38	0.00	47.38	0.00	30.00	0.00	30.00	24.00	-	
141	Cons of 39 Mtr span steel foot bridge over Chatroo nallah at Khanpura Dadpeth	-Do-	47.45	47.45	0.00	47.45	0.00	36.24	0.00	36.24	31.00	-	
142	Const of 24 mtr span foot bridge at grathnar over Sigdi Nallah	-Do-	33.60	33.60	0.00	33.60	0.00	20.00	0.00	20.00	18.00	-	
143	Const of 76.5 Mtr span foot suspension bridge at Karoor Dachhan	-Do-	105.00	105.00	49.23	55.77	0.00	40.37	0.00	40.37	10.00	-	

S.No	Name of the Bridge	Agency	Estimated Cost		Cum Exp. 3/2009	Balance Cost 01.04.09	Alocation 2009-10				Exp. Ending 01/2010	Physical status	Expected date of completion.
			Original	Revised			Normal	Project.	Addty	Total			
1	2	4	5	6	7	8	9	10	11	12	13	14	15
144	Const of Foot bridge at Simthan Nallah	-Do-	25.50	25.50	0.00	25.50	0.00	12.00	0.00	12.00	9.00	-	
145	Const of foot bridge at Kalamsoi Singhpura	-Do-	25.89	25.89	0.00	25.89	0.00	15.00	0.00	15.00	5.00	-	
146	Const of foot bridge at Yehji Singhpura	-Do-	27.19	27.19	0.00	27.19	0.00	12.00	0.00	12.00	9.00	-	
147	Const of foot bridge at Kurna Nallah Srawan	-Do-	28.00	28.00	0.00	28.00	0.00	12.00	0.00	12.00	8.00	-	
148	Const of Kandani Bridge District Kishtwar	JKPCC	50.00	50.00	0.00	50.00	0.00	40.00	0.00	40.00	5.00	Tendering in progress	
149	Const of 20.50 Mtr span steel foot bridge in Km 10th RD-975-1000 of Chattroo Singhpura bridge Nad at Pujbeh-I	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
150	Const of 20 Mtr span foot bridge over Durbeel Nallah near Gujjar Goath at Durbeel	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
151	Const of 20 Mtr span steel foot bridge over Keshwan Nallah at Anjole	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
152	Const of 20 Mtr span steel foot bridge over Singdle Nallah at Malwar	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
153	Const of 23 Mtr span steel foot bridge over Durbeel Nallah at Zullah	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
154	Const of 20 Mtr span Motorable bridge over Nallah Bathri at Bathri	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
155	Const of foot bridge Wersigdi Nallah near Masjid	-Do-	0.00	0.00	0.00	0.00	0.00	8.00	0.00	8.00	0.00		
	TOTAL		1963.05	1963.05	133.63	1829.42	6.50	1004.69	0.00	1011.19	601.50		
	TOTAL BRIDGES		14218.72	14028.72	3470.17	10748.55	34.16	4740.00	0.00	4764.16	2902.04		